

DPU Exhibit 1.1
Docket No: 04-035-04

Time line of contact between Desert Power (DP) and PacifiCorp Transmission (PT) in
04-035-04:

| | |
|----------|--|
| 05-20-04 | DP and PacifiCorp execute Stipulation agreeing on avoided cost pricing for Power Purchase Agreement (PPA) |
| 06-04-04 | DP and PacifiCorp begin negotiating PPA |
| 06-29-04 | DP letter to PT notifying PT of DP's plan to expand plant |
| 09-24-04 | PPA between DP and PacifiCorp Merchant signed |
| 10-07-04 | Commission order approving contract |
| 11-09-04 | Effective Date of Power Purchase Agreement |
| 02-22-05 | Contact to K. Houston from C. Darling to initiate transmission study (letter in PC response to DPU 2.2) |
| 02-24-05 | Generation Interconnection System Impact and Facilities Study Agreement sent from PT to DP |
| 03-01-05 | Follow-up letter sent from PT to DP requesting data for the study |
| 03-04-05 | PT receives signed Impact and Facilities Study Agreement and deposit from DP to pay for study; DP promises to provide information as requested on 3/1 |
| 03-15-05 | Follow-up letter sent from PT to DP asking for info by 4/1 |
| 04-04-05 | Initial info sent by DP (data deemed incomplete by PT) |
| 04-12-05 | Follow-up letter sent from PT to DP giving 15 days for DP to provide information requested on 03-01, 03-15 |
| 04-12-05 | Data submitted by DP |
| 04-27-05 | PT held Impact and Facilities Study Kickoff Mtg with DP. Specific missing data was discussed in this meeting. |
| 04-28-05 | PacifiCorp sent email stating that the new steam turbine generator and the existing combustion turbine generators must be equipped with Power System Stabilizers (PSS). |
| 05-03-05 | Additional data needs by PT acknowledged by DP with a tentative deadline of 05-06-05 to submit |
| 5-18-05 | PT sends a list of data items to DP that need to be remedied or addressed prior to impact study beginning |
| 06-10-05 | DP provided sufficient data necessary to release PT Planning to begin the Impact Study. |
| 06-17-05 | PT sends another request for data to DP regarding max generator outputs |
| 06-21-05 | Answers to 6/17/05 data request received |
| 08-04-05 | Generation Interconnection System Impact Study Draft Report contribution from PT Planning |
| 08-19-05 | Follow-up letter from PT to PacifiCorp's Merchant function indicating that all necessary information had still not been received and further study was not possible until such info is sent. |

09-02-05 Request for information/clarification regarding DP machines sent from PT to DP

09-23-05 Draft System Impact and Facilities Study Report sent by PT to DP; Draft comments requested by 10-07

09-30-05 PacifiCorp held conference call with Desert Power as a review meeting for the Draft Impact Study.

10-03-05 PacMerchant told to remove its OASIS request dealing with DP

10-06-05 PacifiCorp held a Facilities Scoping Workshop with Desert Power. Desert Power asks for input on current design; Parties agree on responsibilities

10-17-05 PacifiCorp raised concern about the proposed interconnection configuration; alternate configuration was proposed

10-18-05 PT requests info from DP and US Magnesium to model voltage performance near DP and US Magnesium

10-20-05 PacifiCorp held a conference call with Desert Power to explain concern about the original proposed configuration, and proposed a new interconnection configuration that allowed both DP and US Mag to be served separately

10-27-05 Internal PT communications shows that PT missed Facilities study deadline (due 10-11-05)

11-08-05 DP contractor submits drawings related to DP's adjustment to the design of the interconnection facilities. Letter requests approval to install the hardware

11-15-05 US Magnesium answers questions sent on 10-18

11-15-05 PT held a conference call with DP to discuss the DP design suggestions sent on 11-08-05.

11-21-05 In response to a request by DP, PT sent a schedule of next steps in the study process

11-29-05 PT request for signed Engineering & Procurement agreement and payment

12-1-05 DP provided its answers to PT's 10-18-06 request.

12-02-05 PT conference call with DP and US Mag to discuss proposed DP responsibility for voltage control near DP and US Mag

12-9-06 Email from DP asking if PT has all information, asking to use outside contractor to speed up work, use Sega engineering, and if parallel tracks for work possible

12-9-05 PT internal email stating DP's schedule concerns and request to use outside contractors; DP asks for list of contractors to contact.

12-12-05 PT sends Draft Generic QFLGIA to DP for comments, requests comments on E&P sent 11-29

12-12-05 Email sent by DP to PT with E&P comments/edits

12-12-05 PT says DP cannot use Sega to do engineering for substation

12-15-05 In response to a request by DP, PT agreed to include design and construction of three-way switch, and corresponding pole in DP scope

12-19-05 DP 2nd request for the list of approved contractors and the scope of work from PT

12-19-05 The contractors list is sent by PT

12-29-05 DP again asks for the interconnection scope

01-04-06 PT requests data still not provided on generator from DP

01-05-06 Email from PT indicating it cannot find E&P comments DP sent 12/12 and asked to resend

01-05-06 Edits to E&P received by PT that DP resent

01-09-06 PT edits to E&P returned to DP

01-11-06 Generator data received by PT

01-13-06 E&P executed; engineering work only; procurement agreement to follow

01-18-06 PT provides interconnection scope of work to DP for comments

02-03-06 PT reports a delay in the impact/facilities report

02-07-06 In response to a request by DP, PT provides a communication cost estimate to DP

02-10-06 PT provides a second draft scope to DP

02-20-06 DP is informed about still missing capacity information for which PT has used a proxy

02-20-06 PT sends copy of Generation Interconnection System Impact and Facilities Study to DP; comments are requested within 30 days

03-03-06 DP sends engineering report for line and poles, asks for review

03-08-06 DP provides PT with a list of items from the GISIFS for discussion

03-09-06 PT and DP conference call to address questions and comments from DP on the Draft Impact and Facilities Study Report; DP will get back to PT responsibility for communications and revenue metering

03-16-06 PacifiCorp T&DPAC approved the interconnection project

03-17-06 DP provides responses to final open issues on scope of work, project approved by PT

03-23-06 New E&P sent to DP; request for payment to commence procurement

03-27-06 DP asks PT for status of engineering work review

03-29-06 E&P is executed; payment received and work ordered

04-05-06 Final Interconnection System Impact and Facilities Study Report sent to DP

04-11-06 Draft QFLGIA sent to DP; comments requested by 04-28-06; PacifiCorp makes first equipment purchase order.

04-18-06 Altered Draft System Impact and Facilities Study sent to DP; comments requested by 04-28-06

04-26-06 DP submits draft comments to PT

05-03-06 PT response to DP comments on the draft QFLGIA

05-12-06 PT gives engineering study OK to proceed with the design

05-18-06 DP informed of PT study error and necessary remedy (design change to further isolate Mag)

05-22-06 Second Revised QFLGIA sent to DP

| | |
|----------|--|
| 06-02-06 | PT follow-up letter to DP requesting signed QFLGIA or comments |
| 06-27-06 | DP notifies PT of its intent to submit comments on the QFLGIA |
| 06-28-06 | DP sends comments to PT on QFLGIA |
| 07-28-06 | PT conference call with DP to discuss DP's 6-28-06 comments |