## Long Ridge Wind Project Timetable, Before and After Indicative Pricing Delays

## Sur-rebuttal Testimony of Ros Rocco Vrba

Long Ridge Wind- Project schedule ( original)	2012										2013												2014												20
* Milestones	Mar	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Já
Verify interconnection Que																																			
Confirm ATC ( Available Transfer Capacity) with PacifiCorp																																			
Innitiate investor discussions*																																			
Investor requested ATC up date																																			
Investor requested Point of Interconnect verification (POI)																																			
Complete and submitt all Schedule 38 data for PPA pricing																																			
Submitt all required data to PacifiCorp-Schedule 38*																																			
Investor due-diligence																																			
Indicative Pricing- in accordance with Schedule 38																																			
File interconnect																																			
Follow up with PacifiCorp on Interconnection time frame																																			
Investor required PPA price- PacifCorp provided " letter of compliance"																																			
PPA negotiations																																			
Turbine verndor indicative pricing																																			
BOP preliminary selection and indicative pricing																																			
Investor contract execution																																			
NEPA-EA																																			
Turbine siting								_																											
Investor Balance sheet funding-internal approval*																																			
TSA negotiations																																			
BOP/EPC negotiations																																			
Engineering/Design																																			
Ground breaking-construction innitiated*																																			
Turbine delivery																																			
Backfeed power-from PacifiCorp*																																			
Turbine commissioning																																			
Site remediation																																			
COD*																																			

Long Ridge Wind- Project schedule (Delayed by Indicative Pricing)	2012										2013												2014												2015
* Milestones	Marc	April	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
Verify interconnection Que																																			
Confirm ATC ( Available Transfer Capacity) with PacifiCorp																																			
Innitiate investor discussions*																																			
Investor requested ATC up date																																			
Investor requested Point of Interconnect verification (POI)																																			
Complete and submitt all Schedule 38 data for PPA pricing																																			
Submitt all required data to PacifiCorp-Schedule 38*																																			
Investor due-diligence																																			
Actual Indicative Price Process																																			
File interconnect																																			
Follow up with PacifiCorp on Interconnection time frame																																			
Investor required PPA draft																																			
PPA negotiations																																			
Turbine verndor "TSA" pricing																																			
Investor contract execution																																			
NEPA-EA																																			
Turbine siting																																			
Investor Balance sheet funding-internal approval*																																			
TSA executed*																																			
BOP/EPC negotiations																																			
Engineering/Design																																			
Site Construction																																			
Turbine delivery																																			
Backfeed power-from PacifiCorp*																																			
Turbine commissioning																																			
Site remediation																																			
COD*																																			