

**BEFORE THE PUBLIC SERVICE COMMISSION OF UTAH**

---

In the Matter of the Petition of )  
Desert Power, L.P., for Approval of a )  
Contract for the Sale of Capacity and ) Docket No. 04-035-04  
Energy from its Proposed QF )  
Facilities )

---

**REBUTTAL TESTIMONY OF DOUGLAS N. BENNION**

August 25, 2006

1 **Q. Please state your name, business address, and position with the**  
2 **Company.**

3 A. My name is Douglas N. Bennion. My business address is, 1407 West  
4 North Temple, Suite 275, Salt Lake City, Utah 84116. I am  
5 Managing Director of Network Reliability and Investment Delivery in  
6 the Company's Rocky Mountain Power Division (PD).

7 **Qualifications**

8 **Q. Please describe your educational background and work**  
9 **experience.**

10 A. I received a Bachelor of Science Degree in Electrical Engineering  
11 from the University of Utah and am a registered professional engineer  
12 in electrical engineering in the state of Utah. In addition to formal  
13 education, I have attended various educational, professional and  
14 electric industry seminars. I joined the Company in 1978, and during  
15 those 28 years I have held various engineering positions of increased  
16 responsibility providing extensive experience working across  
17 PacifiCorp's service territory prior to assuming my current position.

18 **Q. What are your responsibilities as Managing Director of Network**  
19 **Reliability and Investment Delivery?**

20 A. I am responsible for investment planning for transmission and  
21 distribution (T&D) networks to ensure safe, economic and reliable  
22 energy delivery systems for customers. This includes prioritizing  
23 investments to manage risk across Rocky Mountain Power. I am also  
24 accountable for future T&D investment planning to accommodate  
25 load growth and meet reliability and operability standards.

26 **Purpose of Testimony**

27 **Q. What is the purpose of your testimony in this proceeding?**

28 A. The purpose of my testimony is to respond to the direct testimony of  
29 Charles Darling and Roger J. Swenson that suggest PacifiCorp was not  
30 able to adequately meet its responsibilities in order to allow a  
31 successful June 1, 2006 on-line date. Desert Power's testimony is  
32 wrong in this suggestion. PacifiCorp took the steps necessary to meet  
33 the on-line date and was not responsible for Desert Power's failure to  
34 be on-line as planned. My discussion will focus on completing  
35 engineering design, procurement of materials, and constructing pieces  
36 at the interconnection point as outlined in the scope of work between  
37 PacifiCorp and Desert Power.

38 Q: **When did PacifiCorp begin engineering design and procurement**  
39 **of material for the Desert Power project?**

40 A: In Mr. Swenson's testimony beginning on page 2 and ending on page  
41 7, he has outlined the interconnection request process and when  
42 PacifiCorp would have been expected to secure material. With Mr.  
43 Swenson's background he would be in a position to understand that  
44 certain material for projects like this require a longer lead time to  
45 secure, thus influencing the critical path of any construction schedule  
46 and potentially impacting in-service dates. PacifiCorp is limited in  
47 performing any engineering design or securing material until Desert  
48 Power has completed the interconnection agreement process and  
49 provides money to cover associated interconnection costs. At that  
50 point the hand-off from PacifiCorp Transmission to the PacifiCorp  
51 construction services team that is responsible for engineering design,  
52 material procurement, and installation would occur. The construction  
53 services team was contacted on November 9, 2005 with specific  
54 project information that was made available when the system impact  
55 and facility study were forwarded. Also, at this time a project manager  
56 was assigned. Again, however, at this point we would have been  
57 limited in performing any engineering design or securing material

58 until Desert Power had completed the interconnection agreement  
59 process and provided money to cover associated interconnection costs.

60 **Q: When were funds authorized to be spent on the Desert Power**  
61 **project?**

62 A: The project manager was notified on January 30, 2006 that a payment  
63 of \$100,000 was received from Desert Power to cover engineering  
64 design costs to begin this process. As of this date the Qualifying  
65 Facility Large Generator Interconnection Agreement had still not be  
66 signed, which would have been necessary to allow PacifiCorp to  
67 begin procuring material as well.

68 **Q: What was included in the initial scope of work that was the**  
69 **responsibility of PacifiCorp?**

70 A: PacifiCorp was initially responsible for the engineering design,  
71 procurement and installation of protection systems, supervisory  
72 control and data acquisition (SCADA) equipment, and  
73 communication systems. The engineering design department was to  
74 begin design work and prepare purchase requisitions for this  
75 equipment. Once Desert Power provided funds to cover the cost of  
76 ordering this equipment then the purchase orders would be submitted  
77 for processing.

78 **Q: After January 30, 2006 were there any changes to the original**  
79 **scope of work that was agreed between PacifiCorp and Desert**  
80 **Power?**

81 A: Yes, during a March 9, 2006 conference call with Desert Power  
82 PacifiCorp agreed to secure metering equipment in an attempt to help  
83 Desert Power meet the on-line date. This was a significant  
84 responsibility, but PacifiCorp was willing to bear it in order to  
85 accommodate Desert Power's tight schedule.

86 **Q: Did this affect the PacifiCorp delivery schedule?**

87 A: Yes. As noted in Mr. Swenson's testimony on page 7, the metering is  
88 considered a long lead item and presented challenges for PacifiCorp,  
89 but as will be seen later in my testimony we had other options  
90 available to us to resolve this situation.

91 **Q: Mr. Swenson indicated that specialized equipment to be**  
92 **purchased by PacifiCorp could not be acquired until late summer**  
93 **2006.**

94 A: In Mr. Swenson's testimony noted on page 6, he highlighted that  
95 equipment in question is the metering potential transformers and  
96 current transformers and acquiring licenses from the Federal

97           Communication Commission (FCC) to put in place the required  
98           communication links.

99   **Q:   What steps were taken by PacifiCorp to secure metering to meet**  
100   **the June 1, 2006 on-line date?**

101   A:   Given the urgency to meet Desert Power’s aggressive schedule the  
102   Company looked at five options to supply metering to meet the  
103   interconnection date. These included:

- 104       1. Request the metering vendor to accelerate the order and pay a  
105           premium price
- 106       2. Accept the delivery schedule provided by the metering vendor
- 107       3. Search the market for used metering potential and current  
108           transformers
- 109       4. Utilize the metering potential and current transformers already in  
110           inventory at PacifiCorp that were targeted towards another project  
111           that is under construction
- 112       5. A temporary solution would be to install metering on the low  
113           voltage side of the customer owned transformer and manually  
114           calculate the transformer losses when reconciling monthly billing  
115           statements

116 Among these, options 4 or 5 were viable to meet the June 1, 2006 on-  
117 line date.

118 **Q: What steps were taken by PacifiCorp to secure the necessary**  
119 **Federal Communication Commission license to meet the June 1,**  
120 **2006 on-line date?**

121 A: Given the urgency to meet Desert Power's aggressive schedule the  
122 Company looked at three options to address the communication link  
123 necessary to meet the customer interconnection date. These included:

- 124 1. Utilize an existing communication path between Rowley, Utah (U  
125 S Magnesium) to their Salt Lake City, Utah office, and then lease  
126 a communication path between U S Mag offices in Salt Lake City  
127 to the Company operation dispatch center that is located in Salt  
128 Lake City at the North Temple Office.
- 129 2. Make application to the Federal Commission for temporary use of  
130 a communication path until the permanent application is  
131 processed.
- 132 3. Proceed with construction of facility without a communication  
133 path and equipment in-service and develop an operating agreement  
134 that would be used as a temporary solution.



135 With these options available, option 1 was viable to meet the June 1,  
136 2006 on-line date.

137 **Q: When did PacifiCorp receive funds to continue the engineering**  
138 **design and proceed with procuring equipment that was the**  
139 **responsibility of PacifiCorp?**

140 A: Desert Power signed an agreement and provided remaining funds on  
141 March 24, 2006. At this time PacifiCorp moved forward to order all  
142 equipment listed in the scope of work that remained its responsibility.  
143 Material orders began in April 2006 for PacifiCorp procurement  
144 orders on this project.

145 **Q: Given the urgency by Desert Power to be ready on June 1, 2006**  
146 **for in-service was PacifiCorp in a position to meet this schedule?**

147 A: Yes. Once Desert Power agreed on the scope of work and provided  
148 funds to purchase material, PacifiCorp went to considerable effort and  
149 utilized all available engineering resources to finalize designs, order  
150 project material, and in the case of long lead items temporary  
151 solutions were identified and/or replacement equipment was  
152 identified that had been targeted for other projects. However, Desert  
153 Power did not have the control building in place and it had failed to  
154 provide equipment that was necessary before PacifiCorp could

155 complete the scope of work that it was responsible for. For example,  
156 Desert Power did not even schedule to order substation equipment  
157 until May 11, 2006.

158 **Q: Did PacifiCorp assist Desert Power in locating equipment that**  
159 **was Desert Power's responsibility but also had long lead times?**

160 A: Yes. PacifiCorp scoured our inventory for a three-way transmission  
161 switch, circuit breaker, and steel transmission towers on behalf of  
162 Desert Power. Unfortunately, the steel towers that require unique  
163 design criteria were not available. Given this situation, it was clear  
164 Desert Power would not be ready for a June 1, 2006 in-service date.

165 **Q: Mr. Darling and Mr. Swenson both commented about the design**  
166 **of the interconnection point which had a direct impact in their**  
167 **construction schedule. Do you have any comments on the change**  
168 **in interconnection design?**

169 A: Yes. I will leave the discussion of the timing of the change in  
170 interconnection design to Mr. Houston, although I would briefly note  
171 that it is my understanding that the change could not be responsible  
172 for the delays attributed to it by Desert Power. However, I would like  
173 to discuss the environment that exists in the Rowley, Utah area where  
174 Desert Power and U S Mag coexist as PacifiCorp customers. I will

175 also discuss the advantages to Desert Power and U S Mag of the  
176 preferred design. Historically, the environment at Rowley, Utah was  
177 extremely high in contaminants that are harmful to the electrical  
178 equipment commonly found in substations. Chlorine gas is a by-  
179 product of producing magnesium at U S Mag. The chloride  
180 emissions from U S Mag's plant are emitted into the atmosphere by  
181 way of the various stacks. When the chloride gas finds its way to rest  
182 on electrical equipment inside the Rowley substation, further mixed  
183 with water (via natural weather events, i.e. rain and or snow), then  
184 hydrochloric acid is created. The hydrochloric acid proceeds to  
185 deteriorate all metals. Furthermore, PacifiCorp employees who  
186 performed operations or maintenance in this area were directed to  
187 wear fitted filtering masks to prevent respiratory problems caused by  
188 the chloride gas. Prior to the sale of Rowley substation in June 2001  
189 to U S Mag, PacifiCorp installed a permanent chloride gas detection  
190 system that alarmed employees that unacceptable levels of chloride  
191 gas exist and they should quickly leave the area to prevent employee  
192 harm. As a result of the hydrochloride acid residing on the electrical  
193 equipment in Rowley substation, PacifiCorp employees were required  
194 at least two times a year to clean the insulators on the 138 kilovolt

195 and 13.8 kilovolt substation buss work. At this time a special wax  
196 coating would be applied to the insulators for their protection and  
197 also allowed for longer periods between maintenance. During this  
198 period of maintenance the Rowley substation would be required to be  
199 de-energized while work is being performed (which generally lasts  
200 between 4-8 hours). The hydrochloric acid also destroyed any metal  
201 that was exposed such as name plates on transformers, substation  
202 copper ground wire, manual air-break switches and their moving  
203 parts, cooling fans on the transformers, and chain link fence to name  
204 some. At the time PacifiCorp owned Rowley substation, this type of  
205 maintenance and working condition was not found anywhere else in  
206 the PacifiCorp system.

207 I would now like to discuss the preferred interconnection design that  
208 Mr. Swenson provided as exhibit 2.3 in his testimony. The existing  
209 138 kilovolt bus configuration at Rowley substation has three  
210 separate 138 kilovolt transmission taps, one to each of two  
211 transformers that serves U S Mag and one to serve Desert Power.

212 This configuration is such that a line fault or a bus fault will clear the  
213 substation bus at Rowley causing the loss of all load and generation  
214 to these three connections. This also means that the Desert Power

215 generation facility is not directly connected to the PacifiCorp  
216 transmission system.

217 The new configuration was designed to provide a separate  
218 transmission connection from the PacifiCorp 138 kilovolt  
219 transmission system to the Desert Power generation facilities without  
220 a direct connection to the Rowley substation. The Federal Energy  
221 Regulatory Commission (FERC) has issued Order No 2003, Docket  
222 No. RM02-1, that describes the procedures required to make  
223 interconnections to generators larger than 20 megawatts. The FERC  
224 procedures indicate that any new generation connection shall not  
225 decrease the reliability of other existing customers. That said, by  
226 providing a separation point between the transmission line going to  
227 Desert Power and the line going to U S Mag, PacifiCorp has  
228 effectively met the intent of the FERC interconnection order, which is  
229 a benefit to both Desert Power and U S Mag. The three-way switch is  
230 designed to allow U S Mag the ability to work on its electrical  
231 facilities without affecting the Desert Power system, and the ability of  
232 Desert Power to work on its electrical facilities without affecting the  
233 U S Mag system. The third leg of the switch will give PacifiCorp the  
234 ability to isolate the transmission line from both customers. This

235 switch will also provide PacifiCorp maintenance crews working in  
236 the area a visible air gap, and facilitate safely isolating the 13.7 mile  
237 transmission line, while doing repairs or maintenance.

238 **Q: Does this complete your testimony?**

239 A. Yes, it does.