

Activity	Milestone Date	Primavera Activity ID
Permits received	5/19/14	1180
Relay Settings Reviewed/Approved/Distributed to Field	8/15/14	2375
SCADA Design & Database Build	7/15/14	2525
Communication Drawing Review/Approval	4/28/14	2560
Pricing Schedule Developed	4/24/14	2830
Issue for bid (IFB) package received (Distro Sub/Breaker Changes – civil package)	4/22/14	2928 or 2948
Receive metal clad switchgear	9/14/14	3640
Transmission Long Lead Material Spec/Bid/Award	TBD	3710
Contract Spec, Bid & Award (Distro Sub/Breaker Changes)	4/28/14	4120
Ranger Database Deployment & Dispatch Displays Linked (1st Deployment)	8/6/14	61050
SCADA System End to End RTU Point Check Out	11/11/14	61250
Transformer Delivered	9/1/14	65210
NLT In-Service	10/31/16	71550
NLT In-Service (230kV Pomona Heights Ring Bus Expansion))	11/15/14	71550
NLT In-Service (Distro Sub/Breaker Changes)	12/1/14	71550

14. COMMUNICATION PLAN

(Distribution/filing of documents)

The Project Manager will create and maintain the file index. Copies of all project related documents shall be sent to the Project Manager to be filed in the project file.