In the Matter of the Petition of Desert Power, L.P. for Approval of a Contract for the Sale of Capacity and Energy from Its Proposed QF Facilities

Docket No. 04-035-04

DPU Exhibit 1.0

Direct Testimony of Andrea Coon Division of Public Utilities

September 6, 2006

1	Q.	Please state your name and business address, employer, and position for
2		the record.
3	A.	My name is Andrea Coon. My business address is 160 E. 300 S. SLC, UT. I
4		work as a Technical Consultant for the Utah Division of Public Utilities
5		(Division).
6		
7	Q.	Please summarize your educational and pertinent professional
8		background for the record.
9	A.	I have a Bachelor's degree in Economics, a Master's degree in
10		Communications, and have completed all coursework toward a Ph.D. in
11		Economics. I have been working in utility regulation since 2001. I have
12		participated in a number of areas including IRP, power costs, special
13		contracts, and QF agreements.
14		
15	Q.	Were you involved in the prior proceeding for Docket 04-035-04?
16	A.	Yes. Although I did not file Division testimony in the prior proceeding, I was
17		involved in this and other QF proceedings at the time on behalf of the
18		Division. I have since become the Division's expert on QF contracts and have
19		filed testimony or memoranda before the Commission in six QF dockets so far
20		this year on behalf of the Division.
21		
22	Q.	What is the purpose of this testimony?

The purpose of this testimony is to provide the Commission with the Division's observations of the events surrounding Desert Power's claim of Force Majeure as well as the Division's position on under what circumstances the Power Purchase Agreement (PPA) in question could or should be extended according to the language of the existing PPA. I will not be addressing points made on an individual basis presented by each of the witnesses of the various parties, but rather will be addressing the overarching issues of whether the delay in contract performance appears to have been related to an event of Force Majeure and whether this event would allow for a possible extension of the PPA originally approved by the Commission on October 7, 2004.

A.

Q. Desert Power proposed that the PPA should be extended to June 1, 2007, regardless of the existence of a Force Majeure event. Does the Division agree with this proposal?

A. No. The parties to the PPA have not reached an agreement to alter the PPA. In the absence of a Force Majeure event and without an agreement between the parties, the Division believes that the Commission should apply the contract as written and approved and not rewrite it. Avoided costs are significantly different at present than they were at the time the PPA was approved and the PPA should be extended only under the terms of the contract. Extending the PPA outside of the terms of the contract would require a new finding that such

an action is just, reasonable, and in the public interest which the Division would be unable to support given the evidence presented thus far.

If the Commission finds that a Force Majeure event did occur, the Division believes that the PPA contains provisions to guide future actions. These specific provisions do not seem to contain any mention of an extension of contract end date. The Division would need more time to analyze the particular implications of the contract provisions.

### Q. What are the conditions contained within the PPA under which it can be extended as is?

A. The Division team has found no specific condition within the contract that would allow for an extension. A Force Majeure would allow for suspension of obligations, but does not specifically allow for an extension of the end date. A Force Majeure event, however, could allow for a later online date. Therefore, the Division attempted to ascertain a possible root cause of the Desert Power's failure to come online as scheduled.

# Q. Why is it important to identify a possible root cause of Desert Power's failure to perform under the PPA?

A. It is because the events upon which Desert Power is basing its claims are not those that would normally come to mind when referring to a Force Majeure.

The events that would normally come to mind when referring to a Force Majeure are those specifically called out in the PPA in Section 13.1, such as

acts of God, fire, flood, storms, wars, etc, that are beyond the reasonable control of a party and not caused by one party or the other. The event upon which the Desert Power claim seems to be primarily based is a redesign of a transmission interconnection. According to the strict wording of the PPA, any use of this event as a Force Majeure would seem to fall into the category of "is not limited to" contemplated under Section 13.1. Therefore, a root cause helps determine whether the event was applicable as a Force Majeure under the terms of the contract.

A.

### Q. Please explain your understanding of what constitutes a Force Majeure event.

Although I am not an attorney, I have reviewed Section 13 of the PPA between Desert Power and PacifiCorp as part of my analysis of the facts presented by the parties. The examples of Force Majeure events presented in this section are fairly straightforward. The events largely consist of either naturally occurring events, such as fire or flood, or are due to actions taken by third parties that are outside of the reasonable control of the parties, such as strike or sabotage. One of the points that I found to be important was the fact that events that could otherwise qualify as a Force Majeure can apparently be disqualified as such if reasonable foresight could have enabled the affected party to avoid the event. (See Section 13.1 (ii)) Another important manner in which a possible Force Majeure event could be disqualified as such is if the

-

<sup>&</sup>lt;sup>1</sup> Testimony of Roger Swenson dated August 18, 2006, lines 29-32

exercise of due diligence could enable the affected party to overcome the event. (See Section 13.1 (iii))

#### Q. How has the Division gone about analyzing the issues in this docket?

A. We have examined the evidence presented, both in the form of testimony as well as in the form of data responses, and have tried to determine a root cause for the failure of Desert Power to come online according to its contract provisions. At the Technical Conference held on the record on August 31, 2006, we handed out a time line that placed the important events in chronological order. This time line was sent to both parties for comment. PacifiCorp provided comments on August 30, 2006, which were incorporated into the document. Desert Power provided comments after the close of business on September 5, 2006, which were also incorporated into the document. The updated time line is attached as DPU Exhibit 1.1.

Q. Desert Power has pointed to a redesign during the System Impact study phase of the Generation Interconnection System Impact and Facilities Study as the circumstance which caused the overall project delay. Has the Division examined the events surrounding this redesign and formed an opinion of whether this event fits into the category of a Force Majeure?

110 A. We have. As mentioned above, there are specific items within the contract that
111 seem to point toward qualification of a possible Force Majeure event. The
112 PPA contains three such qualifications in Section 13.1 which are: the event

must be beyond the reasonable control of the affected party, the event could not reasonably be avoided by the party using reasonable foresight, and the exercise of due diligence is insufficient to allow the affected party to overcome the event. These are the qualifications that the I will attempt to apply to the event in question.

First: Was the redesign and subsequent delay outside of the reasonable control of Desert Power? It is clear that the redesign itself was outside of the control of Desert Power. It is specifically the realm of PacifiCorp Transmission and its team. The time line attached to this testimony seems to show that the delay following the redesign could not necessarily be attributed to either party, as both parties were participating in the process. Therefore, it is possible that the event could fit into the first qualification.

Second: Could the event have been avoided using reasonable foresight? While it is not clear that Desert Power could have foreseen the need for the redesign, it could have foreseen the possibility of some delay in the study process itself and prepared for such. As anyone who has ever been involved with a home remodeling project or construction project knows, delays are so common as to be ordinary. It is reasonable to assume that everything will not go as planned and some delay will occur.

In the Division's opinion, the delay became a problem primarily because Desert Power had not allowed sufficient time within its self-imposed time line to allow for any delay. For example, although Mr. Houston of PacifiCorp Transmission stated in the Technical Conference held on August 31, 2006,

that the average length of time required for the interconnection process from start to finish is roughly 20 months, Desert Power filed for interconnection a mere 10 months before its desired online date and only 15 months before its Scheduled Commercial Operation Date under the terms of its contract. The timing of interconnection request was well within the reasonable control of Desert Power as was the Scheduled Commercial Operation Date under the terms of the PPA. Although the Division is well aware of the reasons given by Desert Power for the delay in the interconnection request, the circumstances attributed could have been avoided with a reasonable amount of due diligence by Desert Power prior to signing the PPA. Therefore, the event does not appear to fulfill the second qualification.

Third: Could the exercise of due diligence have allowed Desert Power to overcome the event? The Division has been unable to ascertain whether or not the event meets this qualification due to the reasons outlined below.

## Q. Is it clear to the Division that once the reconfiguration was required, it was unlikely that Desert Power would meet the online date?

A. Yes. In the Technical Conference held on August 31, 2006, Mr. Darling, from Desert Power, stated that a vital piece of equipment needed for the substation had a lead-time, which is time between order and delivery, of 16 weeks. In addition, Kevin Freestone, Director of Substation Operations for the Distribution Group of PacifiCorp, informed me that the average build time required for a substation is between two and three months. Allowing for the

shortest build time of two months and the 16-week lead-time for the substation equipment means that the time between equipment order and substation completion is roughly 24 weeks. Using the Scheduled Commercial Operation date of May 9, 2006, a lead time of 24 weeks would mean that the equipment would need to have been ordered by approximately November 22, 2005 in order to reasonably allow for completion of the substation by the Scheduled Commercial Operation date. According to the events occurring near November 22, 2005, as listed in the DPU time line, Desert Power's ability to order its equipment by that date seems unlikely, given the status of the engineering and related items at that time. It is possible that a later order date could still have allowed Desert Power to complete its substation construction prior to its Scheduled Commercial Operation date, but extraordinary measures could have been required, such as more than one shift of workers, overtime, etc. The Division has insufficient knowledge to guess at what latest possible order date would have, given extraordinary effort, allowed for a successful and timely completion. If, however, the interconnection request had been made and data provided in a timely manner, it is unclear that the redesign would have prohibited the interconnection from being completed by the Scheduled Commercial Operation date.

178

179

180

181

159

160

161

162

163

164

165

166

167

168

169

170

171

172

173

174

175

176

177

Q. Since neither Desert Power, as represented by Roger Swenson during the Technical Conference held on August 31, 2006, nor PacifiCorp Transmission believe that PacifiCorp Transmission violated either law or

FERC tariff, the only obligation that it appeared to have was to act in a reasonable fashion to meet the customer timeline. Did the Division examine the actions taken by PacifiCorp Transmission during the course of the interconnection process for reasonableness?

182

183

184

185

186

187

188

189

190

191

192

193

194

195

196

197

198

199

200

201

202

203

204

A.

Yes we did. The Division team examined thousands of pages of documentation to ascertain whether or not PacifiCorp Transmission took actions that we found reasonable. The team was unable to find any significant action that we could definitively call unreasonable. There were, of course, errors made, such as when PacifiCorp Transmission appears to have lost Desert Power's edits to the proposed Engineering and Procurement agreement and had to request a new copy roughly three weeks after the first submission as shown on the time line. These errors, however, do not necessarily amount to unreasonable behavior, just human fallibility. There was also evidence that response times for certain items were delayed, although the Division does not have enough evidence to pronounce the delayed response times unreasonable. Although it is possible that such errors and delayed response times could have contributed to the overall project delay, it is also not clear to the Division that the errors and apparent delays that we found necessarily led to any more of the overall project delay than similar actions or inactions on the part of Desert Power as shown in the Division's Exhibit 1.1. The one item that the Division feels is worthy of note, is that unless PacifiCorp Transmission was relatively certain that it could meet the proposed schedule of 120 days for both the Impact and Facilities studies, it would not have been reasonable to agree to

205		such a schedule. The Division does not, however, have evidence that
206		PacifiCorp Transmission believed otherwise at the time of the agreement.
207		
208	Q.	Did the Division also examine the actions of Desert Power as they relate
209		to possible overall project delays?
210	A.	Yes we did. We again examined pages upon pages of documents, mostly
211		consisting of data responses to specific questions and general correspondence.
212		
213	Q.	Did the Division find any circumstances where actions or inactions on the
214		part of Desert Power may not have been reasonable and could have
215		contributed to a delay in the ability to perform under the contract?
216	A.	Yes we did. The actions that raised questions of reasonableness to the
217		Division in our current investigation started with events apparently occurring
218		when Desert Power originally signed its contract. It appears that Desert Power
219		signed a contract with an aggressive online date proposing to use equipment
220		that it did not possess. In addition, statements made by Mr. Darling and Mr.
221		Swenson in the August 31, 2006, Technical Conference imply that Desert
222		Power had not even surveyed the market to ascertain equipment availability
223		and the ease of procurement. Also, Desert Power did not make an
224		interconnection request until some five months after the PPA was signed, even
225		though Schedule 38, which outlines the rules for large QFs, suggests that such

a request should be made concurrent with PPA negotiations. A copy of the

Schedule in effect in the spring of 2004 is attached as DPU Exhibit 1.2. And

226

227

finally, Desert Power did not provide data with the interconnection request and took several months to provide the completed data. In concert, these actions led to a delay in the interconnection study commencement. It is likely that an earlier start to the study process would have led to an earlier draft report and, perhaps, an earlier redesign. The delays caused by Desert Power's actions and inactions, therefore, may have contributed to Desert Power's inability to perform under the contract.

- Q. Given the above statements, does the Division believe that a Force

  Majeure event can be declared, along with its allowable changes to
  required performance?
- A. Based on the evidence that we have seen and heard thus far the Division believes that there is insufficient evidence to support the finding of Force Majeure under the "not limited to" clause contained within the PPA.

- Q. If it is determined by the Commission that the contract should be extended to June 1, 2007, should the Commission immediately address the price if Desert Power should again fail to meet the online date?
- A. Yes. If there is a contract extension ordered, the Division believes that this question would need to be answered now in order to allay confusion and further delays. The Division would draw the Commission's attention to Docket No. 04-035-20, which was a pricing dispute arising from an expired contract without any clear provisions for what came next. This particular

docket took months for resolution. The Division believes that a clear Commission order stating what pricing is applicable would preempt the need for another such proceeding. The need for such an order, however, is contingent upon the Commission finding that a contract extension is just, reasonable, and in the public interest. The Division would support the use of current Avoided Cost pricing for an online date of later than June 1, 2007 to ensure the mandates, including ratepayer indifference, are met.

### Q. Does this conclude your testimony at this time?

A. Yes it does.