

Questar Gas Company

333 South State Street
PO Box 45360
Salt Lake City, UT 84145-0360
Tel 801 324 5491 • Fax 801 324 5485
Barrie,McKay@Questar.com

August 23, 2012

Barrie L. McKay

General Manager, Regulatory Affairs & Energy Efficiency

Chris Parker Utah Division of Public Utilities Heber M. Wells Building, 4th Floor P. O. Box 146751 Salt Lake City, UT 84114-6751

Dear Chris:

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order approving the Settlement Stipulation issued June 3, 2010 in Docket No. 09-057-16. Paragraph 15 of the settlement stipulation states that, "The Company will file quarterly reports describing the progress of infrastructure replacement with the Division."

The attached Exhibit 1 is a status report for the first six months of 2012. Column A of Exhibit 1 shows the budget by project. On November 12, 2011, Questar Gas submitted a replacement plan to the Commission. This plan included anticipated budgets for 2012. However, three of the anticipated budgets have changed since the first quarter update. The budget for feederline 14 was reduced from \$16.5 million to \$9.5 million for 2012 because more of the project is now anticipated to be completed in 2013. The budget for feederline 25 increased from \$4.5 million to \$5.5 million due to higher expenditures related to the American Fork river crossing. Finally, the budget for feederline 35 increased from \$27 million to \$33 million to include the installation of a pig launcher/receiver.

Column B shows the costs incurred to date. There are several projects in the "Other" section that show a credit. The credit is due to a rebate from the contractor that installed the mains in 2011.

Column C shows the remaining budget for 2012 for each of these projects. Column D shows the anticipated completion date or actual completion date if the project is already in service.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please call me.

Sincerely.

Barrie L. McKay

General Manager

Regulatory Affairs/Energy Efficiency

cc: Public Service Commission Office of Consumer Services

QGC Feeder Line Replacement Project Summary As of 6/30/2012

			Α	B Costs YTD	C (A - B)	D
_	Project	east -	2012 Budget	2012	Remaining Budget	Completion Date
ı	FL14					
1 2	01010104 - FL14- REPL 10" DROUBAY RD, TC 01040190 - FL14-CONCEP 22,500' OF 24" FBE			3,117,331 26,054		
3	FL14 Total	1/	9,500,000	3,143,385	6,356,615	October 2012
	FL23			£10		
4 5	01009120 - FL23-INST 130' OF 12" FBE ST H 01010132 - FL23- REPL FL SEGMENTS, LOGAN			518 1,168,699		
6	FL23 Total	_	2,500,000	1,169,217	1,330,783	June 2012
ا 7	FL25 01009666 - FL25-REPL 65,500' OF 12" FBE			5,308,507		
8	FL25 Total	2/	5,500,000	5,308,507	191,493	June 2012
	FL35					
9 10	01040277 - FL35- REPL FL 13400 S, SLCo FL35 Total	3/	33,000,000	23,336,852 23,336,852	9,663,148	October 2012
j	FL50					
11	01010105 - FL50-CONCEP PRELIM ENGINEERING			1,172,313		
12	FL50 Total		4,500,000	1,172,313	3,327,687	December 2012
	Other			/r 13c\		2010
13 14	01006824 - FL11 01007067 - FL19			(5,125) (34,634)		2010
15	01008213 - FL12			(31,069)		2011
16	01009182 - FL6			278		2011
17	01009221 - FL36			178,230		2014
18	01009253 - FL34			(2,280)		2012
19 20	01009341 - FL12 01009359 - FL17			(200,529) (28,650)		2011 2011
21	01009339 - FL17 01009372 - FL16			(6,236)		2013
22	01009410 - FL44			519		2011
23	01009441 - FL13			213		2011
24	01009497 - FL18			(19,250)		2011
25	01009612 - FL10			(31)		2011
26	01009662 - FL21			2,307		2013
27	01009663 - FL21 01009716 - FL7			9 2,017		2013
28 31	010109716 - FL7 01010051 - FL8			1,211		2011 2012
32	01010031 - FL8 01010098 - FL6			(4)		2012
33	01040064 - FL24			489,035		2011
34	01040078 - FL26			(3,470)		2011
35	01040158 - FL41			1,552,893		2013
36	01040177 - FL24			95,471		2011

^{1/} Expenditures for this project will be moved to 2013.

^{2/} The budget changed from \$4.5 to \$5.5 mm due to higher expenditures related to the American Fork river crossing.

^{3/} The budget changed from \$27 to \$33 mm to include a pigging equipment.

QGC Feeder Line Replacement Project Summary As of 6/30/2012

		A	В	С	D
				(A - B)	
			Costs YTD	Remaining	Completion
	Project	2012 Budget	2012	Budget	Date
38	01040189 - FL11		(536,400)		2013
39	01040195 - FL26		1,853		2013
40	01040196 - FL71		(5,592)		2011
41	01040209 - FL38		8,887		2013
42	01040251 - FL16		769		2011
43	01040330 - FL71		5,716		2012
44	01040404 - FL42		2,674		2011
45	01040420 - FL22		217,951		2013
46	01040421 - FL53		211,868		2012
47	01040422 - FL70		41,624		2013
48	01040465 - FL26		13,816		2013
49	01040493 - FL110		15,917		2012
50	01040494 - FL21		30		2013
51	01040499 - FL89		58,462		2012
52	01041173 - FL21		6,756		2014
53	01041175 - FL8		11,169		2013
54	01041176 - FL20		21,973		2013
55	01041177 - FL22		3,476		2013
56	01041178 - FL36		9,006		2013
57	01040857 - FL41		1,083		2013
58	01040858 - FL41		409		2013
59	01040864 - FL64		29,156		2013
60	01040911 - FL26		10,474		2016
61	01040914 - FL52		13,409		2012
62	01040998 - FL71		796		2013
63	01040999 - FL14		3,534		2012
64	01041006 - FL42		(11,317)		2011
65	01041007 - FL26		40,700		2013
66	01041081 - FL66		43,146		2013
67	01041272 - FL52		42,053		2013
68	01041281 - FL38		4,927		2013
69	01041294 - FL36		37,758		2013
70	01041305 - FL88		3,194		2013
71	01041425 - FL24		32		2014
73	Other Total	2,000,000	2,300,733	(300,733)	
74 (Grand Total	57,000,000	36,431,006	20,568,994	