

P.S.C.U. Docket No. 13-057-05
Data Request No. 2.04
Requested by Division of Public Utilities
Date of QGC Response August 12, 2013

DPU 2.04 Please provide an analysis and supporting reasons for any change from the proposed schedule to the actual projects that have been completed.

Answer: Below is a summary of the requested information based on the 2010 proposed schedule.

Line	2010 Schedule	Project Completion/Expected Completion	Reason
FL7		2007	no significant change
FL4		2008	Combined with FL11, in part because FL11-1 was not available
FL11		2008	no significant change
FL19		2008-2010	no significant change
FL12	2011	2010-2011	On schedule
FL18	2011	2011	On schedule
FL17	2011	2011	On schedule
FL23	2011	2011-2012	On schedule
FL25	2011	2011-2012	On schedule
FL35	2014	2012	UDOT, Riverton and Herriman projects; Mtn View Corridor portion completed
FL14	2013	2012	Completed sooner due to delay of other projects
FL50	2012	2012-2013	On schedule
FL41	2012	2013	Tied to FL14 project, delayed due to 2008-2009 slow-down
FL8		2013	SME input; considered to be higher risk
FL20	2017	2013	SME input; considered to be higher risk
FL36	2015	2013-2014	Raised because of IM concerns (TRAX)
FL6		2013-2014	SME input; considered to be higher risk
FL24		2015	SME input; considered to be higher risk
FL22	2012	2017	Delayed due to risk reevaluation
FL21-50	2014	2015	Determined to be small section, lower risk
FL29	2016	2018	Delayed due to risk reevaluation
FL28	2017	2020	Delayed due to risk reevaluation
FL11-1	2018	2019	Difficulties in negotiating working conditions with Kennecott

Prepared by: Brad Hasty, General Manager Engineering & Project Management, Questar Gas Company