

File



Questar Gas Company
180 East 100 South
P.O. Box 45360
Salt Lake City, UT 84145-0360
Tel 801 324 5491 • Fax 801 324 5485
Barrie.McKay@Questar.com

Barrie L. McKay
General Manager, Regulatory Affairs

June 7, 2011

Chris Parker
Utah Division of Public Utilities
Heber M. Wells Building, 4th Floor
P. O. Box 146751
Salt Lake City, UT 84114-6751

Dear Chris:

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order approving the Settlement Stipulation issued June 3, 2010 in Docket No. 09-057-16. Paragraph 15 of the settlement stipulation states that, "The Company will file quarterly reports describing the progress of infrastructure replacement with the Division."

The attached Exhibit 1 is a status report for the first three months of 2011. On November 15, 2010, Questar Gas submitted a replacement plan to the Commission. Column A of Exhibit 1 shows the budget by project as it was filed in the November 15th plan. Column B shows the costs incurred to date. Column C shows the remaining budget for 2011 for each of these projects. Column D shows the anticipated completion date or actual completion date if the project is already in service.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please call me.

Sincerely,

Barrie L. McKay
General Manager
State Regulatory Affairs

cc: Public Service Commission
Committee of Consumer Services

QGC Feeder Line Replacement Project Summary
As of 3/31/2011

Project	Description	A 2011 Budget	B Costs YTD 2011	C Remaining Budget (A - B)	D Completion Date
FL19					
1	01007067 FL19 Install 8", 12" and 20"		(155,655)	655,655	Dec-10
2	FL19 Total	500,000	(155,655)	655,655	
FL12					
3	01008213 FL12-1 - Phase I - Install 7300' of 24" HP Pipe and 1 24" Block Valve Assembly		(113,271)		
4	01009442 FL 12-1 1345 South Stewart Street		17,707		
5	01009341 FL12-2 phase II - Inst 20,835' of 24" HP Pipe		3,913,102		
6	01009441 FL13 2100 South 1045 West. Replacement of FL12 reconditioned pipe		11,793		
7	FL12 Total	15,566,000	3,829,331	11,736,669	Jul-11
FL18					
8	01009497 FL18-INST 7732' OF 12" & 200' OF 8" FBE ST HP PIPE & BLOCK VALVE ASSEMBLY		1,611,307		
9	FL18 Total	1,420,000	1,611,307	(191,307)	Mar-11
FL17					
10	01009359 FL17-INST 10,100' OF 12" FBE ST & 1,300' OF 6" FBE ST HP PIPE, ETC.		41,732		
11	FL17 Total	4,180,000	41,732	4,138,268	Jun-11
FL25/7					
12	01009666 FL25 100 East and State Street, Lehi		1,507,657		
13	01040078 FL26 - INST 6"x20" BELOW GROUND BLOCK VALVE ASSEMBLY		250		
14	01040064 FL24-INST 1650' OF 6" FBE ST HP PIPE PG0001, Pleasant Grove		0		
15	FL25/7 Total	20,000,000	1,507,907	18,492,093	Dec-11
Other					
16	01006822 FL4		18,046		2010
17	01006824 FL11		(3,251)		2010
18	01010105 FL50- Repl Pipe, Hwy 65, Henefer		0		2012
19	01010132 FL23- Repl Portions of FL @ 500 N 200 W, Logan		1,748		2012
20	01040158 FL41- Repl 15,429' w/20" Pipe, Tooele Co		0		2012
21	01010104 FL14-Repl Pipe, N Droubay Rd, Tooele		6,259		2012
22	01040422 FL-70 Tremonton Casing Replacement		0		2011
23	Other Total	3,334,000	22,803	3,311,197	
24	Grand Total	45,000,000	6,857,426	38,142,574	