



Questar Gas Company

180 East 100 South
P.O. Box 45360
Salt Lake City, UT 84145-0360
Tel 801 324 5491 • Fax 801 324 5485
Barrie.McKay@Questar.com

Barrie L. McKay

General Manager, Regulatory Affairs

August 9, 2011

Chris Parker
Utah Division of Public Utilities
Heber M. Wells Building, 4th Floor
P. O. Box 146751
Salt Lake City, UT 84114-6751

Dear Chris:

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order approving the Settlement Stipulation issued June 3, 2010 in Docket No. 09-057-16. Paragraph 15 of the settlement stipulation states that, "The Company will file quarterly reports describing the progress of infrastructure replacement with the Division."

The attached Exhibit 1 is a status report for the first six months of 2011. On November 15, 2010, Questar Gas submitted a replacement plan to the Commission. Column A of Exhibit 1 shows the budget by project as it was filed in the November 15th plan. Column B shows the 2011 costs incurred to date. Column C shows the remaining budget for 2011 for each of these projects. Column D shows the anticipated completion date or actual completion date if the project is already in service.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please call me.

Sincerely,

Barrie L. McKay
General Manager
State Regulatory Affairs

cc: Public Service Commission
Office of Consumer Services

QGC Feeder Line Replacement Project Summary
As of 6/30/2011

Project	Description	A 2011 Budget	B Costs YTD 2011	C (A - B) Remaining Budget	D Completion Date
FL19					
1	01007067 FL19 Install 8",12" and 20"		(24,325)		
2	FL19 Total	500,000	(24,325)	524,325	Dec-10
FL12					
3	01008213 FL12-1 - Phase I - Install 7300' of 24" HP Pipe and 1 24" Block Valve Assembly		972,045		
4	01009341 FL12-2 phase II - Inst 20,835' of 24" HP Pipe		11,065,871		
5	01009441 FL13 2100 South 1045 West. Replacement of FL12 reconditioned pipe		48,763		
6	FL12 Total	15,566,000	12,086,679	3,479,321	Aug-11
FL18					
7	01009497 FL18-INST 7732' OF 12" & 200' OF 8" FBE ST HP PIPE & BLOCK VALVE ASSEMBLY		1,916,339		
8	FL18 Total	1,420,000	1,916,339	(496,339)	Mar-11
FL17					
9	01009359 FL17-INST 10,100' OF 12" FBE ST & 1,300' OF 6" FBE ST HP PIPE, ETC.		3,562,834		
10	FL17 Total	4,180,000	3,562,834	617,166	Aug-11
FL25/7					
11	01009666 FL25 100 East and State Street, Lehi		3,179,819		
12	01040078 FL26 - INST 6"X20" BELOW GROUND BLOCK VALVE ASSEMBLY		194		
13	01040064 FL24-INST 1650' OF 6" FBE ST HP PIPE PG0001, Pleasant Grove		0		
14	FL25/7 Total	20,000,000	3,180,013	16,819,987	Dec-11
Other					
15	01006822 FL4		18,047		2010
16	01006824 FL11		(3,251)		2010
17	01010105 FL50- Repl Pipe, Hwy 65, Henefer		13,398		2012
18	01010132 FL23- Repl Portions of FL @ 500 N 200 W, Logan		33,001		2011
19	01040158 FL41- Repl 15,429' w/20" Pipe, Tooele Co		7,655		2012
20	01010104 FL14-Repl Pipe, N Droubay Rd, Tooele		50,510		2012
21	01040422 FL-70 Tremonton Casing Replacement		163		2011
22	01009120 FL23		569		2011
23	01009182 FL6		16,469		2011
24	01009299 FL63		752		2012
25	01009326 FL98		71		2011
26	01009612 FL10		55,308		2011
27	01009661 FL21		3,225		2012
28	01009662 FL21		6,316		2012
29	01009663 FL21		2,460		2012
30	01009725 FL46		97,784		2011
31	01010084 FL107		5,199		2011
32	01040177 FL24		92,531		2012
33	01040192 FL71		33,840		2011
34	01040193 FL71		133		2011
35	01040198 FL34		1,048		2012
36	01040199 FL6		738		2012
37	01040200 FL35		1,094		2012
38	01040209 FL38		5,028		2011
39	01040277 FL35		2,325		2012
40	01040404 FL42		3,559		2011
41	01040420 FL22		163		2011
42	01040421 FL53		107		2011
43	Other Total	3,334,000	448,241	2,885,759	
44	Grand Total	45,000,000	21,169,781	23,830,219	