

Questar Gas Company
333 South State Street
PO Box 45360
Salt Lake City, UT 84145-0360
Tel 801 324 5491 • Fax 801 324 5485
Barrie,McKay@Questar.com

November 15, 2012

Barrie L. McKay

General Manager, Regulatory Affairs & Energy Efficiency

Chris Parker Utah Division of Public Utilities Heber M. Wells Building, 4th Floor P. O. Box 146751 Salt Lake City, UT 84114-6751

Dear Chris:

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order approving the Settlement Stipulation issued June 3, 2010 in Docket No. 09-057-16. Paragraph 15 of the settlement stipulation states that, "The Company will file quarterly reports describing the progress of infrastructure replacement with the Division."

The attached Exhibit 1 is a status report for the first nine months of 2012. Column A of Exhibit 1 shows the budget by project. On November 12, 2011, Questar Gas submitted a replacement plan to the Commission. This plan included anticipated budgets for 2012. However, three of the anticipated budgets have changed since the first quarter update. The budget for feederline 14 was reduced from \$16.5 million to \$9.5 million for 2012 because more of the project is now anticipated to be completed in 2013. The budget for feederline 25 increased from \$4.5 million to \$5.5 million due to higher expenditures related to the American Fork river crossing. Finally, the budget for feederline 35 increased from \$27 million to \$33 million to include the installation of required end facilities.

Column B shows the costs incurred to date. Column C shows the remaining budget for 2012 for each of these projects. Column D shows the anticipated completion date or actual completion date if the project is already in service.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please call me.

Sincerely,

Barrie L. McKay

General Manager

Regulatory Affairs/Energy Efficiency

cc: Public Service Commission Office of Consumer Services

QGC Feeder Line Replacement Project Summary As of 9/30/2012

				Α	В	C (A - B)	D
					Costs YTD	Remaining	Completion
_		Project	2	012 Budget	2012	Budget	Date
1	FL14 01010104 - FL14				11,349,939		
2	01010104 - FL14 01040190 - FL14				27,901		
3	FL14 Total	1	1/	9,500,000	11,377,840	(1,877,840)	October 2012
4	FL23 01009120 - FL23				518		
5	01010132 - FL23				1,561,337		
6	FL23 Total		-	2,500,000	1,561,855	938,145	June 2012
7	FL25 01009666 - FL25				6,733,422		
8	FL25 Total	2	2/	5,500,000	6,733,422	(1,233,422)	June 2012
	N. Carlos						
9	FL35 01040277 - FL35				25,392,516		
10	FL35 Total	3	_{3/} —	33,000,000	25,392,516	7,607,484	October 2012
	FL50				2 4 2 7 2 4 6		
11 12	01010105 - FL50 FL50 Total			4,500,000	2,127,310 2,127,310	2,372,691	December 2012
12	reso Total			4,300,000	2,127,310	2,372,031	December 2012
Other							
13	01006824 - FL11				(5,125)		2010
14	01007067 - FL19				11,613		2010
15	01008213 - FL12				(31,069)		2011
16	01009182 - FL6				278		2011
17	01009221 - FL36				140,476		2014 2012
18	01009253 - FL34				(2,280)		2012
19	01009341 - FL12				(200,529)		2011
20 21	01009359 - FL17 01009372 - FL16				(28,650) (6,236)		2011
							2013
22 23	01009410 - FL44 01009441 - FL13				2,414 213		2011
24	01009441 - FL13 01009497 - FL18	ed			(21,570)		2011
25	01009497 - FL18 01009612 - FL10				(31)		2011
28					256		2011
	01009725 - FL46				262		2011
29 32	01009896 - FL68 01040078 - FL26				(3,335)		2011
JZ	01040010 - LLZO				(3,333)		2011

^{1/} Expenditures for this project will be moved to 2013.

^{2/} The budget changed from \$4.5 to \$5.5 mm due to higher expenditures related to the American Fork river crossing.

^{3/} The budget changed from \$27 to \$33 mm to include a pigging equipment.

QGC Feeder Line Replacement Project Summary As of 9/30/2012

			Α	В	С	D
					(A - B)	
				Costs YTD	Remaining	Completion
_		Project	2012 Budget	2012	Budget	Date
33	01040064 - FL24			589,030		2011
34	01040158 - FL41			1,076,036		2013
35	01040177 - FL24			96,589		2011
36	01040196 - FL71			(5,587)		2011
37	01040330 - FL71			5,721		2012
38	01040465 - FL26			13,757		2013
40	01040493 - FL110			28,028		2012
41	01040857 - FL41			38,356		2013
42	01040858 - FL41			1,083		2013
43	01041006 - FL42			(11,310)		2011
44	01041007 - FL26			40,703		2013
45	Other Total		2,000,000	1,735,535	264,465	
46 Grand Total		57,000,000	48,928,477	8,071,523		