


Agenda

- Belt Line Replacement
 - 2019 Projects Update
 - Scheduling
 - 2018 Cost Variance
- High Pressure Replacement
 - 2019 Projects Update
 - Scheduling
 - 2018 Cost Variance

Belt Line 2019

- Current 2019 Projects
 Schedule:
 - Salt Lake County (\$4.5M)
 - 300 E in SLC (Temporarily Placed on Hold Due to ROW Matter)
 - 300 E in SLC (Resumed Work March 2019)
 - 500W in SLC (May-Sept)
 - Davis County (\$12M)
 - Phase II with FL replacement (January – December)



Belt Line Work 2019

Belt Line:	400 W between 500 N and 800 N in Salt Lake City	
Construction:	April-December	
Challenges Include:	Concrete road panels, bore under Union Pacific Railroad	
Footage:	Approx. 3,790 ft.	



Belt Line Work 2019


Belt Line:	Davis County Beltline Replacement in conjunction with FL21-50 replacement	
Construction:	January – December	
Challenges Include:	Water table, working over existing lines, permits	
Footage:	Approx. 30,000 ft.	




Belt Line Work 2019

Belt Line:	300 E between 800 S and 2100 Salt Lake City	
Construction:	April-December	
Challenges Include:	Limited workspace, running line, vehicular and pedestrian traffic, SLC summer events	
Footage:	Approx. 9,800 ft.	











Belt Line Pipe

Original Tracker Pipe					
	Footage Miles				
Salt Lake County	178,848	33.9			
Utah County	20,242	3.8			
Weber County	90,259	17.1			
Davis County_	80,606	15.3			
Total	369,955	70.1			

Belt Line Pipe

<u> </u>			
Original Tracker Pipe			
Footage	Miles		
178,848	33.9		
20,242	3.8		
90,259	17.1		
80,606	15.3		
369,955	70.1		
Retired Tracker Pipe			
Footage	Miles		
64,099	12.1		
18,309	3.5		
	Footage 178,848 20,242 90,259 80,606 369,955 ed Tracker Pipe Footage 64,099		

16,198

22,328 **120,934** 3.1 4.2 *

22.9

Weber County

Davis County

Total


^{*} Davis County footages are estimated pending mapping update

Belt Line Pipe

Original Tracker Pipe				
	Footage	Miles		
Salt Lake County	178,848	33.9		
Utah County	20,242	3.8		
Weber County	90,259	17.1		
Davis County	80,606	15.3		
Total	369,955	70.1		
Retir	ed Tracker Pipe			
	Footage	Miles		
Salt Lake County	64,099	12.1		
Utah County	18,309	3.5		
Weber County	16,198	3.1		
Davis County	22,328	4.2 *		
Total	120,934	22.9		
Remai	ning Tracker Pipe			
	Footage	Miles		
Salt Lake County	137,346	21.8		
Utah County	5,104	0.3		
Weber County	74,090	14.0		
Davis County		11.1		
· <u> </u>		47.2		
Total	274,818			

^{*} Davis County footages are estimated pending mapping update

Scheduling Criteria Belt Line Replacements



Scheduling per Section III of the Settlement Stipulation, Docket 13-057-05, Exhibit 5

2019 Risk Score Priority

Segment Priority:

Partially Complete Segments

28,15, 27, 7, 10, 4, 14, 20, 29, 8, 45, 26, 39, 12, 18,16, 46, 31, 42, 44, 38, 6, 53, 13, 37, 41, 30, 22, 36, 47, 19, 24, 43, 23, 11, 40, 49, 48, 51, 50, 25, 32, 33.

*2019 Segments

2019 Schedule

Segments:

15 & 20 (300 E, SLC)

49, 50, & 51 (Davis County)

31 (500 W, SLC)

Remedial Actions

Permitting Requirements Environmental Requirements

Local Government Requirements

Efficiency Considerations

2019 Segments **49**, **50**, **51** In Alignment with FL 21-50 Replacement

Schedule

Real Property & ROW Acquisitions

2019 Segment 31

Other projectspecific considerations

Project Segments

March 2018 Risk Score Priority

Segment Priority:

Partially Complete Segments

28, 9, 7, **10**, 15, 26, **4**, **17**, 27,

20, 14, 29, **21**, 8, 45, 39, 12,

16, 18, 46, 31, 44, 42, 11, 38,

6, 53, 36, **13**, **37**, **41**, **22**, 30,

47, 19, 34, 24, 23, 43, **40**, 49,

48, 51, 50, 25, 32, 33.

Completed segments:

1, 2, 3, 5, 35, 52, 54

March 2019 Risk Score Priority

Segment Priority:

Partially Complete Segments

27, 28, 9, 7, 15, **10**, **4**, **20**, 14,

29, **17**, **21**, 8, 45, 26, 39, 12,

16, 18, 46, 31, 42, 44, 38, 6,

53, **13**, **37**, **41**, 30, **22**, 36, 47,

19, 34, 24, 43, 23, 11, **40**, 49,

48, 51, 50, 25, 32, 33.

Completed segments:

1, 2, 3, 5, 35, 52, 54

Prioritized by relative risk score

Belt Line 2018 Cost Variances

Project	Budget	Actual	Variance	Explanation
Salt Lake County	\$7,500,000	\$3,987,229	\$3,512,771	Due to a ROW issue and contamination, this work could not be completed in 2018.
Utah County	\$750,000	\$1,247,673	(\$497,673)	Permit fees were far beyond the budget amount and caused a significant shift in total project costs.
Davis County	\$4,100,000	\$5,425,355	(\$1,325,355)	This Belt Line work is associated with the FL21 work in Davis County. During installation it is preferable to have the 24" HP put in place prior to the 8" IHP line. Due to the complications experienced with FL21, Belt line experienced similar delays and cost escalations.
Total	\$12,350,000	10,660,257	\$1,689,743	


Questions?

High Pressure Replacement


- HP Replacement Program
 - 2019 Projects Update
 - Scheduling
 - 2018 Cost Variance



Feeder Line Replacement Update




Feeder Line Replacement Update



Feeder Line Replacement Update

Approx. 55,000 ft.



Total PH2 Footage:



Feeder Line Update


Line:	FL47
Schedule:	2019
2019 Budget:	\$3,000,000
Total Footage:	5,174'



2019 Schedule

Line	Location	
FL21-50	Davis County	
FL47	Davis County	
FL22	Box Elder	
FL23	Cache County	


Scheduling Feeder Line Replacements



Scheduling per Section III of the Settlement Stipulation, Docket 13-057-05, Exhibit 4

2018 FL Risk Continuous Improvements

- Risk of Failure = LOF x COF
- Likelihood Of Failure (LOF)
 - External Corrosion algorithm modified to more accurately calculate historic corrosion threat (30% weighting)
 - General mapping data improvements
- Consequence Of Failure (COF)
 - Accuracy improved for analyzing mapping data related to identified sites (80% weighting)
 - General mapping data improvements



Remedial Actions

Permitting Requirements

Environmental Requirements

> Local City Requirements

> > Efficiency Considerations

Real Property & ROW Acquisitions

Schedule

2019 Schedule

- FL47
- FL21-50
- FL23
- FL22

Other project-specific considerations


 FL23 & FL22: Replacement to increase regional system pressure.

2018 Cost Variance

Project	Budget	Actual	Variance	Explanation
FL21	\$45,650,000	\$36,849,820	\$8,800,180	
FL23	\$4,500,000	\$9,888,209	(\$5,388,209)	Due to issues with the permitting and completion of FL21 work, funding was utilized on this project resulting in greater than projected costs.
FL35	\$320,000	\$311,049	\$8,951	
FL51	\$500,000	\$5,465,958	(\$4,965,958)	Due to delays, approximately 9,744 feet of the 15,100 foot pipeline were installed in 2017, with the rest completed in 2018. The primary cause of this overage was a result of a change of scope that moved the running line from in the dirt (off the road and shoulder) into the roadway.
Pre- engineering	\$550,000	\$204,266	\$345,734	
Total	\$51,520,000	\$52,719,302	(\$1,199,302)	

Construction Best Practices

Inadvertent Returns





*Not Dominion Energy

Horizontal Directional Drill Practice

- A drilling plan must be in place and approved by the Project Engineer with input from DE Environment & Sustainability (DEES) and DE Environmental Compliance (EC) the site specific plan of how to execute the HDD, including maximum and minimum pressures, depths, and lengths, done by a string by string analysis
- For sensitive crossing this plan must include:
- A geotechnical study on the potential for an Inadvertent Return
- Specific list of equipment to be used during the drilling operation for the specific project
- Map or redlined Company drawing showing expected Bore Pit locations. Any sensitive crossings must be highlighted
- Site specific list identifying risks and how to mitigate those risks
- Abandonment of a drill string, if needed
- Site Specific Inadvertent Return monitoring (how & at what frequency), prevention and response
- This must include all equipment & materials that will be on-site in the event of an IR



Methane Reduction

- Isolate system
- Utilize customer demand to draw pressure down
- Use ZeVac to pump remaining gas from isolated section into the system
- Commence Tie in



Pickling

- As a distribution company we are required to odorize our Natural Gas
- Typically done at Gate Stations
- New long line pipe can remove odorant
- Previous process wasn't standardized
- Dominion creating a standardized process
 - Inject additional odorant
 - Monitor odorant levels

AC Mitigation



- Greater AC presence=
 Greater interference
- Induced current presents risk to
 - Natural Gas Facilities
 - People
- Mitigation includes installation of zinc ribbon and zinc matting

QUESTIONS?