



UTAH PUBLIC
SERVICE COMMISSION

2011 JUN 13 P 1:55

289155

RECEIVED June 7, 2011

Questar Gas Company
180 East 100 South
P.O. Box 45360
Salt Lake City, UT 84145-0360
Tel 801 324 5491 • Fax 801 324 5485
Barrie.McKay@Questar.com

Barrie L. McKay
General Manager, Regulatory Affairs

Chris Parker
Utah Division of Public Utilities
Heber M. Wells Building, 4th Floor
P. O. Box 146751
Salt Lake City, UT 84114-6751

Dear Chris:

Docket No. 11-999-02

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order approving the Settlement Stipulation issued June 3, 2010 in Docket No. 09-057-16. Paragraph 15 of the settlement stipulation states that, "The Company will file quarterly reports describing the progress of infrastructure replacement with the Division."

The attached Exhibit 1 is a status report for the first three months of 2011. On November 15, 2010, Questar Gas submitted a replacement plan to the Commission. Column A of Exhibit 1 shows the budget by project as it was filed in the November 15th plan. Column B shows the costs incurred to date. Column C shows the remaining budget for 2011 for each of these projects. Column D shows the anticipated completion date or actual completion date if the project is already in service.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please call me.

Sincerely,

Barrie L. McKay
General Manager
State Regulatory Affairs

cc: Public Service Commission
Committee of Consumer Services

QGC Feeder Line Replacement Project Summary
As of 3/31/2011

| Project | Description | A 2011 Budget | B Costs YTD 2011 | C Remaining Budget (A - B) | D Completion Date |
|---------------|---|------------------|------------------------|-------------------------------------|----------------------|
| FL19 | | | | | |
| 1 | 01007067 FL19 Install 8", 12" and 20" | | (155,655) | | |
| 2 | FL19 Total | 500,000 | (155,655) | 655,655 | Dec-10 |
| FL12 | | | | | |
| 3 | 01008213 FL12-1 - Phase I - Install 7300' of 24" HP Pipe and 1 24" Block Valve Assembly | | (113,271) | | |
| 4 | 01009442 FL 12-1 1345 South Stewart Street | | 17,707 | | |
| 5 | 01009341 FL12-2 phase II - Inst 20,835' of 24" HP Pipe | | 3,913,102 | | |
| 6 | 01009441 FL13 2100 South 1045 West. Replacement of FL12 reconditioned pipe | | 11,793 | | |
| 7 | FL12 Total | 15,566,000 | 3,829,331 | 11,736,669 | Jul-11 |
| FL18 | | | | | |
| 8 | 01009497 FL18-INST 7732' OF 12" & 200' OF 8" FBE ST HP PIPE & BLOCK VALVE ASSEMBLY | | 1,611,307 | | |
| 9 | FL18 Total | 1,420,000 | 1,611,307 | (191,307) | Mar-11 |
| FL17 | | | | | |
| 10 | 01009359 FL17-INST 10,100' OF 12" FBE ST & 1,300' OF 6" FBE ST HP PIPE, ETC. | | 41,732 | | |
| 11 | FL17 Total | 4,180,000 | 41,732 | 4,138,268 | Jun-11 |
| FL25/7 | | | | | |
| 12 | 01009666 FL25 100 East and State Street, Lehi | | 1,507,657 | | |
| 13 | 01040078 FL26 - INST 6"x20" BELOW GROUND BLOCK VALVE ASSEMBLY | | 250 | | |
| 14 | 01040064 FL24-INST 1650' OF 6" FBE ST HP PIPE PG0001, Pleasant Grove | | 0 | | |
| 15 | FL25/7 Total | 20,000,000 | 1,507,907 | 18,492,093 | Dec-11 |
| Other | | | | | |
| 16 | 01006822 FL4 | | 18,046 | | 2010 |
| 17 | 01006824 FL11 | | (3,251) | | 2010 |
| 18 | 01010105 FL50- Repl Pipe, Hwy 65, Henefer | | 0 | | 2012 |
| 19 | 01010132 FL23- Repl Portions of FL @ 500 N 200 W, Logan | | 1,748 | | 2012 |
| 20 | 01040158 FL41- Repl 15,429' w/20" Pipe, Tooele Co | | 0 | | 2012 |
| 21 | 01010104 FL14-Repl Pipe, N Droubay Rd, Tooele | | 6,259 | | 2012 |
| 22 | 01040422 FL-70 Tremonton Casing Replacement | | 0 | | 2011 |
| 23 | Other Total | 3,334,000 | 22,803 | 3,311,197 | |
| 24 | Grand Total | 45,000,000 | 6,857,426 | 38,142,574 | |