



















|  |           |  |                    |  |                    |  |                       |  |          |  |
|--|-----------|--|--------------------|--|--------------------|--|-----------------------|--|----------|--|
| Project: EUREKA PROJECT<br>Date: Mon 1/27/20 | Task      |  | Project Summary    |  | Inactive Milestone |  | Manual Summary Rollup |  | Deadline |  |
|  | Split     |  | External Tasks     |  | Inactive Summary   |  | Manual Summary        |  | Progress |  |
|  | Milestone |  | External Milestone |  | Manual Task        |  | Start-only            |  |          |  |
|  | Summary   |  | Inactive Task      |  | Duration-only      |  | Finish-only           |  |          |  |

| ID | Task Name                          | Start               | Finish              | 018   |     | September 2018 |      |           |       | May 2019 |             |     | January 2020 |      |       |      | September 2020 |     |           |      | May 2021 |       |             |     |      |      |      |
|----|------------------------------------|---------------------|---------------------|-------|-----|----------------|------|-----------|-------|----------|-------------|-----|--------------|------|-------|------|----------------|-----|-----------|------|----------|-------|-------------|-----|------|------|------|
|    |                                    |                     |                     | May 1 |     | September 1    |      | January 1 |       | May 1    | September 1 |     | January 1    |      | May 1 |      | September 1    |     | January 1 |      | May 1    |       | September 1 |     |      |      |      |
|    |                                    |                     |                     | 3/11  | 5/6 | 7/1            | 8/26 | 10/21     | 12/16 | 2/10     | 4/7         | 6/2 | 7/28         | 9/22 | 11/17 | 1/12 | 3/8            | 5/3 | 6/28      | 8/23 | 10/18    | 12/13 | 2/7         | 4/4 | 5/30 | 7/25 | 9/19 |
| 21 | Environmental Study                | Tue 7/14/20         | Thu 8/13/20         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 22 | Cultural Study                     | Tue 7/14/20         | Thu 8/13/20         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 23 | Design Pipeline Alignment          | Tue 7/14/20         | Tue 10/13/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 24 | <b>CONSTRUCTION</b>                | <b>Wed 10/14/20</b> | <b>Wed 10/13/21</b> |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 25 | <b>BIDDING</b>                     | <b>Wed 10/14/20</b> | <b>Tue 1/12/21</b>  |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 26 | Contract Documents Written         | Wed 10/14/20        | Wed 11/4/20         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 27 | Contract Documents Reviewed        | Wed 11/4/20         | Wed 11/18/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 28 | Supply Chain Review and Proce      | Wed 11/18/20        | Wed 12/2/20         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 29 | HP Bids Sent to Contractors        | Wed 12/2/20         | Wed 12/30/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 30 | Refined Estimate                   | Wed 12/2/20         | Wed 12/16/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 31 | IHP Bids Sent to Contractors       | Wed 12/2/20         | Wed 12/30/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 32 | Contracts Finalized                | Wed 12/30/20        | Tue 1/12/21         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 33 | Bids Awarded                       | Wed 12/30/20        | Wed 12/30/20        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 34 | <b>FIELD CONSTRUCTION</b>          | <b>Tue 1/12/21</b>  | <b>Wed 10/13/21</b> |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 35 | Mobilization                       | Tue 1/12/21         | Mon 1/18/21         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 36 | Gate Station Construction          | Tue 1/19/21         | Mon 5/31/21         |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 37 | IHP Distribution Construction      | Tue 1/19/21         | Wed 10/13/21        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 38 | HP Pipeline Construction           | Tue 1/19/21         | Wed 10/13/21        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |
| 39 | IHP Regulator Station Construction | Tue 8/3/21          | Wed 10/13/21        |       |     |                |      |           |       |          |             |     |              |      |       |      |                |     |           |      |          |       |             |     |      |      |      |

Project: EUREKA PROJECT  
Date: Mon 1/27/20

|           |   |                    |   |                    |   |                       |   |          |   |
|-----------|---|--------------------|---|--------------------|---|-----------------------|---|----------|---|
| Task      |  | Project Summary    |  | Inactive Milestone |  | Manual Summary Rollup |  | Deadline |  |
| Split     |  | External Tasks     |  | Inactive Summary   |  | Manual Summary        |  | Progress |  |
| Milestone |  | External Milestone |  | Manual Task        |  | Start-only            |  |          |   |
| Summary   |  | Inactive Task      |  | Duration-only      |  | Finish-only           |  |          |   |