


Agenda

- Belt Line Replacement
 - 2022 Projects Update
 - Scheduling
 - 2021 Cost Variance
- High Pressure Replacement
 - 2022 Projects Update
 - Scheduling
 - 2021 Cost Variance

Belt Line 2022

- Current 2022 Projects
 Schedule:
 - Salt Lake County (\$6M)
 - BL7
 - Phase I (\$5.4M)
 - Phase II (\$600k)
 - Salt Lake County (\$500K)
 - BL32- 600N/700N in Salt Lake City
 - On hold/HDD Crossing at the Jordan River
 - Salt Lake County (\$1M)
 - BL29- 400 N 500 W in Salt Lake City
 - Salt Lake County (\$2.5M)
 - BL28- North Temple 2200 W to 1000 W in Salt Lake City
 - Complete 2" install and casing @ Jordan River
 - TB completed following crossing at Jordan River/700N








BL29 Salt Lake City Belt Line:


In Construction Stage:

Challenges **Contractor Availability** Include:

Railroad Directional Drill -Complete

Footage: 3,020 feet





Belt Line: BL28-in Salt Lake City

Under construction

Challenges Boring of the Jordan River and Include: Congested Utility Corridor


Footage: 8,500 feet

Stage:

I-215







Phase I (2022) in Construction Stage: Phase II (2023) in Design

Coordination with Salt Lake City Efficiency/Challenges reconstruction project/congested utility corridor

9,029 feet Footage:

400 West


Phase II


2023


Phase I

200 South

2022








Belt Line Pipe

	Original Tracker Pipe Footage	Miles	
Salt Lake County	178,848	33.9	
Utah County		3.8	
Weber County	90,259	17.1	
Davis County	80,606	15.3	
Total	369,955	70.1	
	Tracker Pipe Footage	Miles	
Salt Lake County	75,471	14.3	
Utah County	18,309	3.5	
Weber County	17,651	3.3	
Davis County	61,980	11.8	
Total	173,411	32.9	
	Remaining Tracker Pipe Footage	Miles	
Salt Lake County	103,377	19.6	
Utah County	1,933	0.4	
Weber County	72,608	13.8	
Davis County	18,626	3.5	
Total 196,544		37.3	

Scheduling Criteria Belt Line Replacements



Scheduling per Section III of the Settlement Stipulation, Docket 13-057-05, Exhibit 5

IHP Priority Update for Remedial Environmental 2022 **Permitting** Local **Actions** Requirements Requirements Government Requirements 1,27,**28,7**,9,10,4,14, **29**,8,18,26,45,12, 39,16,46,42,44,38, 6,53,31,13,36,37,30, 41,22,34,47,19,24, **Efficiency** 49,23,43,11,40,48, Consideration 52,25,**32**,33 *2022 Segments Real Property & Schedule **ROW Acquisitions** 2022 Schedule **BL32 BL28 BL29** Other project-specific considerations **BL7- Phase I** 12

Project Segments

March 2021 Risk Score Priority

Segment Priority:

Partially Complete Segments

```
1, 27, 28, 7, 9, 10, 4, 14, 29, 8, 18, 26, 45, 12, 39, 16, 46, 42, 44, 38, 6, 53, 31, 13, 36, 37, 30, 41, 22, 34, 47, 19, 24, 49, 23, 43, 11, 40, 48, 52, 25, 32, 33.
```

Completed segments:

```
2, 3, 5, 15, 17, 20, 21, 35, 50, 51, 54
```

June 2022 Risk Score Priority

Segment Priority:

Partially Complete Segments

```
1, 27, 28, 7, 9, 10, 4, 14, 29, 8, 18, 26, 45, 12, 39, 16, 46, 42, 44, 38, 6, 53, 31, 13, 36, 37, 30, 41, 22, 34, 47, 19, 24, 49, 23, 43, 11, 40, 48, 52, 25, 32, 33.
```

Completed segments:

2, 3, 5, 15, 17, 20, 21, 35, 50, 51, 54

Prioritized by relative risk score

Belt Line 2021 Cost Variance


Project	Budget	Actual	Variance	Explanation
Salt Lake County	\$10,000,000	\$7,094,779	\$2,905,221	BL32 – ROW delay at the Jordan River BL29 – Stopped short for the heating season BL28 – Congested utility corridor took more time than estimated
Total	\$10,000,000	\$7,094,779	\$2,905,221	


Questions?


High Pressure Replacement


- HP Replacement Program
 - 2022 Projects Update
 - Scheduling
 - 2021 Cost Variance






















2022 Schedule

Line	Location
FL43-3 (FL134)	Duchesne County
FL13	Salt Lake County
FL12	Salt Lake County
FL12-1 (FL139)	Salt Lake County
FL33 (FL12)	Salt Lake County
FL47	Davis County
FL42	Utah County
FL19	Weber County

Scheduling Feeder Line Replacements



Scheduling per Section III of the Settlement Stipulation, Docket 13-057-05, Exhibit 4



Remedial Actions

Permitting Requirements

Environmental Requirements

Local City Requirements

Efficiency Considerations

Real Property & ROW Acquisitions

Schedule

2022 Schedule

- FL43 & 43-3
- FL13
- FL12

Other project-specific considerations

- FL43/43-3: Replacement to increase regional system pressure.
- FL13: Efficiency and integrity management efficacy.

Feeder Line 2021 Cost Variance

Project	Budget	Actual	Variance	Explanation
FL23/FL22	\$8,000,000	\$14,246,565	(\$6,246,565)	FL23 and FL22 are one continuous line that will be replaced and renamed by FL127. Unanticipated groundwater and restoration costs delayed the project and increased the costs. Additionally, a piece of equipment required for the project was more costly than anticipated. Together, these circumstances resulted in the increase in costs shown.
FL43	\$42,500,000	\$42,013,848	\$486,152	
FL13	\$12,879,069	\$10,027,237	\$2,851,832	
Pre-engineering	\$550,000	\$394,814	\$155,186	
Total HP	\$63,929,069	\$66,682,464	(\$2,753,395)	
Total IHP	\$10,000,000	\$7,094,779	\$2,905,221	
Total	\$73,929,069	\$73,777,243	\$151,826	

Questions?