



Questar Gas Company  
333 South State Street  
PO Box 45360  
Salt Lake City, UT 84145-0360  
Tel 801 324 5555

September 21, 2015

Chris Parker  
Utah Division of Public Utilities  
Heber M. Wells Building, 4th Floor  
P. O. Box 146751  
Salt Lake City, UT 84114-6751

Re: Replacement Infrastructure Annual Plan and Budget, Second Quarter Variance Report  
Docket No. 14-057-29

Dear Chris,

Questar Gas Company (Questar Gas or the Company) respectfully submits this report and its accompanying exhibit to the Utah Division of Public Utilities (Division) in accordance with the Report and Order issued February 21, 2014 in Docket No. 13-057-05 (Order). In the Order, the Utah Public Service Commission (Commission) approved a Partial Settlement Stipulation (attached to the Order as Appendix A). Paragraph 22(C) of the Partial Settlement Stipulation indicates that the Company will file quarterly variance reports showing the actual expenditures in the infrastructure replacement program, as compared to the budget, and describing any material variances from the most current replacement schedule.

On November 15, 2014, Questar Gas submitted a Replacement Infrastructure Annual Plan and Budget in Docket No. 14-057-29 (2015 Budget) replacement plan to the Commission. An updated budget was subsequently provided as Exhibit 2 of the 2014 4<sup>th</sup> Quarter variance report. The 2015 Budget included a budget for feeder line and intermediate high pressure (IHP) replacement projects during 2015.

The attached Exhibit 1 provides budgeted amounts for both IHP and high pressure (HP) projects to be replaced in 2015, as well as the amount spent for each replacement project for the first half of 2015. Column B of Exhibit 1 shows the budget by project. Column C shows the costs incurred year-to-date. Column D shows the remaining budget for 2015 for each of these projects.

Questar Gas will continue to provide quarterly feederline progress updates on an ongoing basis. If you or your staff has additional questions concerning these reports, please contact me.

Sincerely,

Kelly Mendenhall  
General Manager  
Regulatory Affairs

cc: Public Service Commission  
Office of Consumer Services

UTAH PUBLIC  
SERVICE COMMISSION  
RECEIVED  
SEP 25 10 53 AM '15

**Updated 2015 Feeder Line Replacement Budget**  
Second Quarter Variance Report  
As of June 30, 2015

A	B	C	D
Feeder Line	2015 Budget	Actual Costs to Date	Remaining Budget
<b>High Pressure</b>			
1 FL6	13,000,000 <sup>1/</sup>	9,335,889	3,664,111
2 FL24	32,466,656	14,392,454	18,074,202
3 FL34	3,000,000	350,521	2,649,479
4 FL26	3,300,000	2,106,081	1,193,919
5 <b>Total High Pressure</b>	<b>51,766,656</b>	<b>26,184,946</b>	<b>25,581,711</b>
<b>Intermediate High Pressure</b>			
6 Salt Lake County Total	6,960,000	3,818,396	3,141,604
7 Weber County Total	2,650,000	3,094,617	(444,617)
<b>Total Intermediate High Pressure</b>	<b>9,610,000</b>	<b>6,913,012</b>	<b>2,696,988</b>
8 Pre-engineering (Future Projects)	1,490,000	216,721	1,273,279
9 <b>Total Annual Budget</b>	<b>62,866,656 <sup>2/</sup></b>	<b>33,314,679</b>	<b>29,551,977</b>

1/ As indicated in the April 2015 technical conference (see slide 38 of the technical conference presentation slides), the revised 2015 budget for FL6 is 13MM.

2/ Reflects allowed 2015 spending amount of \$66,100,000 (\$65MM + inflation) less \$3,233,344 already spent in 2014.