



January 15, 2020

*Via Efiling Only*

Gary Widerburg  
Commission Administrator  
Utah Public Service Commission  
Heber M. Wells Building, 4th Floor  
160 East 300 South  
Salt Lake City, UT 84111  
[psc@utah.gov](mailto:psc@utah.gov)

Re: CenturyLink's CAF II Deployment Update

Dear Mr. Widerburg:

The attached letter serves as notice that, based on preliminary data, CenturyLink may not have reached the year-end 2019 Connect America Fund Phase II (CAF II) location deployment milestone of 80% in Utah. CenturyLink continues to deploy broadband to CAF II locations in Utah and remains committed to meeting its CAF II obligations.

Please do not hesitate to contact me at (801) 575-1003 or via e-mail at [jennifer.somers@centurylink.com](mailto:jennifer.somers@centurylink.com) should you have any questions regarding this filing.

Sincerely,

A handwritten signature in black ink that reads "Jennifer Somers".

Jennifer Somers  
Director of Government Affairs - Utah

Attachment

250 E 200 S  
Salt Lake City, UT 84111  
Office 801 575-1003  
Cell 801 209-0639  
[Jennifer.Somers@centurylink.com](mailto:Jennifer.Somers@centurylink.com)



**Jeffrey S. Lanning**

Vice President – Federal Regulatory Affairs  
1099 New York Avenue NW  
Suite 250  
Washington, DC 20001  
202-429-3113  
Jeffrey.S.Lanning@CenturyLink.com

**Via ECFS**

January 15, 2020

Ms. Marlene H. Dortch, Secretary  
Federal Communications Commission  
445 12<sup>th</sup> Street, S.W.  
Washington, D.C. 20554

Re: *In the Matter of Connect America Fund*; WC Docket No. 10-90

Dear Ms. Dortch:

In August 2015, CenturyLink accepted Connect America Fund (CAF) Phase II support to deploy broadband service to over one million locations in thirty-three states. Using that support, CenturyLink has now enabled broadband service at speeds of at least 10/1 Mbps or higher to over 900,000 locations in CAF II census blocks in those states. This constitutes more than seventy-five percent of the company's national CAF II commitment. On a state-by-state basis, CenturyLink's current year-end data reflect that it met or exceeded the program's December 31, 2018 interim broadband deployment milestone in ten states.

CenturyLink may not have reached the deployment milestone in some states. Thus, in accord with 47 C.F.R. § 54.320(d),<sup>1</sup> CenturyLink provides this notice that, based on preliminary year-end data, it may not have met the CAF Phase II eighty-percent interim deployment milestone in twenty-three states. Those states are Alabama, Arkansas, Colorado, Iowa, Idaho, Illinois, Indiana, Kansas, Louisiana, Michigan, Minnesota, Missouri, Montana, Nebraska, New Mexico, North Dakota, South Dakota, Utah, Virginia, Ohio, Oregon, Washington, and Wisconsin. CenturyLink continues its process to review, validate and confirm the data. By March 1, we will provide the requisite information to the HUBB portal in accord with 47 C.F.R. § 54.316.

---

<sup>1</sup> 47 C.F.R. § 54.320(d) states that “[e]ligible telecommunications carriers subject to defined build-out milestones must notify the Commission and USAC, and the relevant state, U.S. Territory, or Tribal government, if applicable, within 10 business days after the applicable deadline if they have failed to meet a build-out milestone.”

Ms. Marlene H. Dortch, Secretary  
Federal Communications Commission  
January 15, 2020  
Page 2

CenturyLink continues to deploy broadband to CAF II locations under the program and remains committed to meeting its CAF II obligations. In accord with section 54.320(d), CenturyLink is also providing this notice to the Universal Service Administrative Company and to state commissions and relevant Tribal Governments in the impacted states. Please contact the undersigned with any questions regarding this notice.

Sincerely,

/s/ Jeffrey S. Lanning

cc: Alex Minard, FCC, alexander.minard@fcc.gov  
hccerts@usac.org