

Update on Bridgerland Water connection to Garden City.

July 16, 2023

We are still trying to get all the final information the State needs to close on the loan. We have a tentative closing date of July 26. Meanwhile the construction company has begun mobilizing and have agreed to get started – this is because Ted and Dixie Wilson have fronted \$150,000 of their own money, in good faith, to get them started. We feel confident the loan will close soon and report that the few items left to complete the loan requires are in progress.

The project is set to finish around October 10, 2023. We have notified the water users about the construction and will continue with immediate updates about road closures and water disruptions by email and posted to our website. The lower part of Cedar Ridge Drive which is accessible by Highway 89 will be closed for most of this period, but all homes and lots will be accessible from the other direction. Only two homes will be blocked during a period of several hours and those homeowners have been notified and will be kept apprised of the exact day and time.

Tana Heninger – Bridgerland Water