

P.S.C.U. Docket No. 13-057-05
 Data Request No. 6.11
 Requested by Division of Public Utilities
 Date of QGC Response September 10, 2013

DPU 6.11 Please provide a report like the one in the response to DPU 2.04 except show the results based on the original application made in the 2009 application, rather than the 2010 schedule.

Answer: Below is a summary of the requested information based on the 2009 application, 09-057-16 QGC Exhibit 1.7.

09-057-16 Exhibit 1.7	Feederline	Project Completion/Expected Completion	Reason
2009	FL19-B	2008-2010	No significant change
2010	FL19-C	2008-2010	No significant change
2011	FL12-Phase II	2010-2011	On schedule
	FL17-A	2011	On schedule
2012	FL17-B	2011	Finished in 2011 with FL17A.
	FL21-50	2014	Reordered due to risk model analysis
	FL22	2017	Reordered due to risk model analysis
	FL23	2011-2012	On schedule
	FL29	2018	Reordered due to risk model analysis
	FL11-1	2019	Difficulties negotiating with Kennecott
	FL7-Phase II	2012	On schedule
2013	FL25-A	2011-2012	On schedule
	FL25-B	2011-2012	Finished in 2012 with FL25-A.
2014	FL35-A	2012	Moved sooner due to UDOT, Riverton and Herriman projects; Mtn View Corridor portion completed
	FL35-B	2012	Moved sooner due to UDOT, Riverton and Herriman projects; Mtn View Corridor portion completed
	FL28	2020	Reordered due to risk model analysis
2015	FL14 - Tooele (complete)	2013	Completed sooner due to delay of other projects
2016	FL14-Phase II-Kennecott	2019	Difficulties negotiating with Kennecott
	FL14-Phase III-Middle Canyon	2019	Reordered due to risk model analysis
	FL20	2013	Reordered due to risk model analysis
2017	FL41-A	2013	Completed sooner due to delay of other projects - tied to line 14
	FL41-B	2013	Completed sooner due to delay of other projects - tied to line 14
2018	FL50	2012-2013	Completed sooner due to delay of other projects
	FL50-B	2012-2013	Completed sooner due to delay of other projects
	FL18-Phase II	2014	Delayed due to negotiations with Hillfield.
	FL37		This is a Wyoming project and should not have been included on this list.

Prepared by: Jordan Stephenson, Regulatory Analyst, Questar Gas Company