

September 29, 2025

**VIA ETARIFF**

The Honorable Debbie-Anne A. Reese  
Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, DC 20426

**RE: *PacifiCorp*,**  
**Docket No. ER25-\_\_\_\_-000**  
**Construction Agreement (S.A. No. 1185)**

Dear Secretary Reese:

Pursuant to Section 205 of the Federal Power Act,<sup>1</sup> Part 35 of the Federal Energy Regulatory Commission's ("Commission") regulations,<sup>2</sup> and Order No. 714 regarding the electronic filing of tariff submittals,<sup>3</sup> PacifiCorp hereby tenders for filing the enclosed Project Construction Agreement "Project Title: Fremont Solar – TSR Q3438" ("Construction Agreement") between Utah Associated Municipal Power Systems ("UAMPS") and PacifiCorp, designated as PacifiCorp Service Agreement No. 1185.

As discussed more fully below, the Construction Agreement provides the terms and conditions related to the construction of certain facilities necessary for PacifiCorp to provide transmission service requested by UAMPS. PacifiCorp respectfully requests the Commission accept this agreement with an effective date of November 29, 2025.

**1. Background and Reason for Filing**

On September 17, 2025, UAMPS and PacifiCorp entered into the Construction Agreement, pursuant to which PacifiCorp will perform all work associated with the design, engineering, and construction of facilities that are required for UAMPS to utilize 99 MW of Network Integration Transmission Service on PacifiCorp's Transmission System. PacifiCorp completed a System Impact Study and Facilities Study, which identified certain new facilities that are required to be designed, procured, and installed in order for PacifiCorp to provide the Transmission Service. The Construction Agreement sets forth the duties, responsibilities, and obligations with regarding the design, procurement, and installation of certain facilities necessary for PacifiCorp to provide Network Transmission Service.

---

<sup>1</sup> 16 U.S.C. § 824d.

<sup>2</sup> 18 C.F.R. Part 35 (2025).

<sup>3</sup> *Elec. Tariff Filings*, Order No. 714, 124 FERC ¶ 61,270 (2008), *clarified*, Order No. 714-A, 147 FERC ¶ 61,115 (2014).

## **2. Effective Date and Request for Waiver**

The Construction Agreement is necessary to implement service under PacifiCorp's OATT. Accordingly, it is a "service agreement" under the Commission's regulations and is being filed within 30 days of service commencing. Therefore, in accordance with 18 C.F.R. § 35.3(a)(2), PacifiCorp requests an effective date of November 29, 2025.

To the extent that any filing requirement in Part 35 of the Commission's regulations is not satisfied by this filing and the materials enclosed herewith, PacifiCorp respectfully requests waiver of such requirements.

## **3. Designation**

PacifiCorp requests that the Construction Agreement be designated as PacifiCorp Service Agreement No. 1185.

## **4. Documents Submitted with this Filing**

PacifiCorp is submitting an eTariff XML filing package consisting of the following materials in addition to this Transmittal Letter:

- PacifiCorp S.A. No. 1185 and its accompanying exhibits in eTariff format;
- Clean Attachment: Service Agreement for Construction Agreement between UAMPS and PacifiCorp, to be designated as PacifiCorp Service Agreement No. 1185.

## **5. Communications**

All communications and correspondence regarding this filing should be forwarded to the following persons:

Robert V. Eckenrod  
Assistant General Counsel  
PacifiCorp  
825 N.E. Multnomah, Suite 2000  
Portland, OR 97232  
(503) 367-7259  
Robert.Eckenrod@PacifiCorp.com

Rick Vail  
Vice President, Transmission  
PacifiCorp  
825 N.E. Multnomah, Suite 1600  
Portland, OR 97232  
(503) 813-6938  
Richard.Vail@PacifiCorp.com

**6. Notice**

Concurrent with this filing, and pursuant to 18 C.F.R. § 35.2(e), a copy of this filing is being served on the following:

Rachel Stanford  
Managing Director Transmission &  
Operations  
Utah Associated Municipal Power Systems  
155 North 400 West, Suite 480  
Salt Lake City, UT 84103  
[Rachel@uamps.com](mailto:Rachel@uamps.com)

Utah Public Service Commission  
Heber M. Wells Building  
160 East 300 South  
Salt Lake City, UT 84114  
[psc@utah.gov](mailto:psc@utah.gov)

**7. Conclusion**

For the reasons described above, PacifiCorp respectfully requests that the Commission accept the Construction Agreement for filing with an effective date of November 29, 2025.

Respectfully Submitted,

*s/s Robert Eckenrod*

Robert V. Eckenrod  
Assistant General Counsel  
PacifiCorp

**PROJECT CONSTRUCTION AGREEMENT**  
**PROJECT TITLE: Fremont Solar – TSR Q3438**

Tariff Submitter: PacifiCorp  
Tariff Program Name: Electric TCS and MBR  
Tariff Title: Transmission OATT and Service Agmts  
Tariff Record Title: UAMPS Const Agt Fremont Solar  
Content Description: S.A. No. 1185  
Tariff Record Proposed Effective Date: November 29, 2025  
Option Code: A

**PROJECT CONSTRUCTION AGREEMENT**  
**PROJECT TITLE: Fremont Solar – TSR Q3438**

This PROJECT CONSTRUCTION AGREEMENT (“Agreement”) is made and entered into as of September 17, 2025, by and between Utah Associated Municipal Power Systems, a political subdivision of the State of Utah (“Customer”), and PacifiCorp, an Oregon corporation (acting in its capacity of providing generator interconnection and transmission services under the terms of the OATT, “Company”). Customer and Company are also each referred to herein as a “Party” and, collectively, as the “Parties.” Capitalized terms used but not defined in this Agreement shall have the meanings established in Company’s Open Access Transmission Tariff (“OATT”).

RECITALS

- A. WHEREAS, Company owns and operates certain facilities for the transmission of electric power and energy located in Utah;
- B. WHEREAS, Customer is a Transmission Customer of Company;
- C. WHEREAS, Customer has submitted a request to Company to utilize 99 MW of Network Integration Transmission Service on Company’s Transmission System (the “Transmission Service”);
- D. WHEREAS, Company has completed a System Impact Study and a Facilities Study with respect to the Transmission Service pursuant to applicable provisions of the OATT;
- E. WHEREAS, the System Impact Study and the Facilities Study identified certain new facilities (as more fully described in this Agreement, including Exhibit B, the “Project”) that are required to be designed, procured and installed in order for Company to provide the Transmission Service; and
- F. WHEREAS, the Parties desire that Company and Customer (as applicable) perform the Work (as such term is defined below) required to complete the Project, all on the terms and subject to the conditions set forth in this Agreement.

NOW THEREFORE, in consideration of the premises and the mutual covenants and agreements set forth in this Agreement, and for other good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged, the Parties agree as follows.

AGREEMENT

1. CERTAIN DEFINITIONS.

“Applicable Laws and Regulations” shall mean all duly promulgated applicable federal, state and local laws, regulations, rules, ordinances, codes, decrees, judgments, directives,

or judicial or administrative orders, permits and other duly authorized actions of any Governmental Authority.

“Applicable Reliability Standards” shall mean the requirements and guidelines of the North American Electric Reliability Corporation (“NERC”), the Western Electricity Coordinating Council (“WECC”), and the Balancing Authority Area of the Transmission System to which Customer is directly interconnected.

“Good Utility Practice” shall mean any of the practices, methods and acts engaged in or approved by a significant portion of the electric utility industry during the relevant time period, or any of the practices, methods and acts which, in the exercise of reasonable judgment in light of the facts known at the time the decision was made, could have been expected to accomplish the desired result at a reasonable cost consistent with good business practices, reliability, safety and expedition. Good Utility Practice is not intended to be limited to the optimum practice, method, or act to the exclusion of all others, but rather to be acceptable practices, methods, or acts generally accepted in the region.

“Governmental Authority” shall mean any Federal, state, local, or other governmental regulatory or administrative agency, court, commission, department, board, or other governmental subdivision, legislature, rulemaking board, tribunal, or other governmental authority having jurisdiction over the Parties, their respective facilities, or the respective services they provide, and exercising or entitled to exercise any administrative, executive, police, or taxing authority or power; provided, however, that such term does not include Customer, Company, or any of their respective Affiliates.

“Network Upgrades” shall mean additions, modifications and upgrades to Company's Transmission System required at or beyond the point at which Customer's facilities connect with Company's Transmission System.

## 2. TERM; TERMINATION.

2.1. Term. This Agreement shall become effective upon the later of the following: (a) the date of execution by both Parties, or (b) the effective date established by the Federal Energy Regulatory Commission (“FERC”) upon acceptance of this Agreement for filing or the approval by the FERC of this Agreement (such later date being the “Effective Date”), and shall remain in effect until the earlier of (x) the completion of the Work or (y) the earlier termination of this Agreement in accordance with Section 2.2 (the “Term”).

2.2. Termination. This Agreement may be terminated:

(i) by Company, in accordance with Section 4.5 (Revised Cost Estimate; Revised Customer Security; Termination); or

(ii) by Customer, in accordance with Section 12 (Right to Stop Work).

Notwithstanding clauses (i) and (ii) above, any termination of this Agreement (and the effectiveness thereof) shall be subject to acceptance by the FERC.

3. SCOPE OF WORK.

3.1. Project Description and Scope. Modifications and associated equipment are required for the existing Pintura Local Area Protection Scheme (LAPS), as more fully described in Exhibit B.

3.2. Company Responsibilities for Work. Company shall perform the design, procurement and installation of the Project, as described in Exhibit B (collectively, the “Work”).

3.3. Customer Responsibilities for Work. Unless otherwise expressly stated in Exhibit B, Customer shall not be responsible for any of the Work.

4. OWNERSHIP; COST ESTIMATE; NETWORK UPGRADE COSTS; CUSTOMER SECURITY; TERMINATION.

4.1. Ownership. Company shall own the Project. Customer shall have no ownership interest in the Project.

4.2. Cost Estimate; Certain Assumptions.

4.2.1. Cost Estimate. As set forth in Exhibit A, as of the date of this Agreement, Company’s estimated cost of performing the Work is \$99,290 (the “Initial Cost Estimate”), all of which constitute Network Upgrade costs.

4.2.2. Certain Assumptions. The Initial Cost Estimate includes engineering, labor, materials, subcontracts and applicable overheads, and is based, in part, on the following assumptions:

- (i) the Initial Cost Estimate is based on calendar year 2025 dollars;
- (ii) if construction is delayed, the Initial Cost Estimate likely will need to be adjusted;
- (iii) no exceptional site preparation will be required;
- (iv) the Project will be installed during normal business hours and will not require schedule compression or overtime; and
- (v) no new permitting or real property rights will be required.

4.3. Cost Responsibility. On the terms and subject to the conditions set forth in this Agreement, Company agrees to pay the amount of the Initial Cost Estimate or any Revised Cost Estimate, all of which are Network Upgrade costs. Notwithstanding the forgoing, nothing in this Agreement shall affect the rate for Transmission Service under Customer’s Service Agreement.

4.4. Customer Security.

4.4.1. The Parties are parties to the Transmission Service and Operating Agreement, initially dated May 7, 1992, as subsequently revised, which incorporates relevant provisions of the OATT and, in accordance with applicable provisions of the OATT or Good Utility Practice, Customer has delivered to either (i) a letter of credit meeting the requirements of Section 2(a) of Attachment L to the OATT, (ii) a guaranty meeting the requirements of Section 2(b) of Attachment L to the OATT, or (iii) other reasonable form of security acceptable to Company (the “Customer Security”), in each case, in an amount equivalent to the Initial Cost Estimate, consistent with commercial practices as established by the Uniform Commercial Code.

4.4.2. The Parties agree that the Customer Security, and any Revised Customer Security (as such term is defined below), shall be available to Company to settle any obligations of Customer under this Agreement (including obligations of Customer pursuant to Section 4.5 and Section 12).

4.4.3. The Customer Security, and any Revised Customer Security, shall remain outstanding and in full force and effect until the earlier of (a) the date as of which all of the Work has been completed and the Project has been installed, or (b) the date upon which Company has received full payment by Customer for all Project Costs, Enhanced Project Costs, Stop-Work Project Costs or Enhanced Stop-Work Project Costs (as such terms are defined below), as applicable, in accordance with this Agreement (the “Security Termination Date”).

4.4.4. Upon the occurrence of the Security Termination Date, (a) in the case of a letter of credit, Company shall, within fifteen (15) calendar days after the Security Termination Date, return the remaining balance of such letter of credit to Customer, (b) in the case of a guaranty, Company and Customer shall, within fifteen (15) calendar days after the Security Termination Date, use commercially reasonable efforts to execute and deliver a customary and mutually acceptable termination agreement with respect to such guaranty, and (c) in the case of other security, the Parties shall, promptly following the Security Termination Date, use commercially reasonable efforts to return, terminate or otherwise cancel such other security on terms mutually acceptable to the Parties.

#### 4.5. Revised Cost Estimate; Revised Customer Security; Termination.

4.5.1. During the Term, if Company determines that the cost of performing the Work may exceed the Initial Cost Estimate by more than 20%, Company shall, within thirty (30) calendar days after making such determination, deliver a written notice to Customer (a “Revised Cost and Security Notice”) that includes Company’s revised estimated cost of performing the Work (a “Revised Cost Estimate”), together with a request that Customer deliver to Company an additional or replacement (x) letter of credit meeting the requirements of Section 2(a) of Attachment L to the OATT, (y) guaranty meeting the requirements of Section 2(b) of Attachment L to the OATT or (z) other reasonable form of security acceptable to Company, in an additional or revised amount equal to the Revised Cost Estimate (the “Revised Customer Security”).

4.5.2. Within fifteen (15) calendar days after Company delivers to Customer the Revised Cost and Security Notice, Customer shall deliver to Company the Revised Customer Security. Company shall have no obligation to perform or to continue to perform any of the Work until such time that Customer delivers to Company the Revised Customer Security. Upon



Customer's delivery of the Revised Customer Security to Company, the Parties agree that Exhibit A (Estimated Network Upgrade Costs) shall be amended to reflect the Revised Cost Estimate, and corresponding amendments (if any) shall be made to Exhibit B (Estimated Scope of Work) and Exhibit C (Estimated Schedule and Milestones).

4.5.3. If Customer fails to deliver the Revised Customer Security to Company within such fifteen (15) calendar day period, Company shall have the right to terminate this Agreement upon written notice to Customer (a "Termination Notice"); provided that Customer shall have a period of fifteen (15) calendar days after the date of the Termination Notice (the "Cure Period") in which to deliver the Revised Customer Security. If Customer fails to deliver the Revised Customer Security within the Cure Period, this Agreement shall, without further action by either Party (but subject to acceptance by the FERC pursuant to Section 2.2), automatically terminate as of the date on which the Cure Period expires, and Customer shall be liable to Company for the Project Costs or the Enhanced Project Costs, as applicable, subject to Section 4.7 (Network Upgrade Cost Refund Matters).

4.6. Project Costs; Enhanced Project Costs. Promptly following the expiration of the Cure Period, Company shall determine, in its sole discretion, acting reasonably, if the Work can be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System.

4.6.1. If Company determines that the Work can be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System: (a) Company shall promptly stop all Work, and (b) Customer shall pay to Company an amount equal to the sum of (x) the costs incurred by Company with respect to the Work as of the date on which the Cure Period expires, plus (y) interest on the costs described in clause (x) above, as calculated in accordance with the methodology set forth in the FERC's regulations at 18 C.F.R. § 35.19a(a)(2)(iii), in each case, as determined by Company and invoiced to Customer (collectively, the "Project Costs"). Customer shall pay, by wire transfer of immediately available funds to an account specified by Company, such Project Costs within thirty (30) calendar days after receipt of such invoice from Company. If Customer fails to pay such Project Costs within such thirty (30) calendar day period, Company shall be entitled to pursue all rights and remedies available to it at law or in equity, including the right to draw on the Customer Security in an amount equal to the Project Costs.

4.6.2. If Company determines that the Work cannot be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System: (a) Company shall, as soon as reasonably practical and in accordance with Applicable Laws and Regulations, Applicable Reliability Standards and Good Utility Practice, stop all Work, and (b) Customer shall pay to Company an amount equal to the sum of (x) the costs incurred by Company with respect to the Work as of the date on which the Cure Period expires, plus (y) the costs incurred by Company after the date on which the Cure Period expires with respect to all system improvements or upgrades, including Network Upgrades, that Company determines are reasonably necessary to maintain the safety and reliability of Company's Transmission System, plus (z) interest on the costs described in clauses (x) and (y) above, as calculated in accordance with the methodology set forth in the FERC's regulations at 18 C.F.R. § 35.19a(a)(2)(iii), in each case, as determined by Company and invoiced to Customer (collectively, the "Enhanced Project Costs"). Customer shall

pay, by wire transfer of immediately available funds to an account specified by Company, such Enhanced Project Costs within thirty (30) calendar days after receipt of such invoice from Company. If Customer fails to pay such Enhanced Project Costs within such thirty (30) calendar day period, Company shall be entitled to pursue all rights and remedies available to it at law or in equity, including the right to draw on the Customer Security in an amount equal to the Enhanced Project Costs.

4.7. Network Upgrade Cost Refund Matters. The amount of Network Upgrade costs represented in the Project Costs or the Enhanced Project Costs, as applicable, whether paid directly by Customer to Company or by Company having drawn on the Customer Security or the Revised Customer Security, shall be refunded to Customer no later than six (6) calendar months after both of the following having occurred: (a) all applicable state regulatory authorities have approved the inclusion of such Network Upgrade costs in Company's retail rates; and (b) Company has included such Network Upgrade costs in its transmission formula rate under the OATT for a complete Annual Update cycle (including projection and true-up) in accordance with Attachment H-2 to the OATT, without successful challenge by Transmission Customers or other OATT customers resulting in such Network Upgrade costs not being included in Company's transmission formula rate (collectively, the "Refund Conditions"). For the avoidance of doubt, in the event that both Refund Conditions have not been met, no Network Upgrade costs (whether as part of Project Costs or Enhanced Project Costs, as applicable) shall be refunded to Customer.

## 5. TAXES.

5.1. Customer Payments Not Taxable. The Parties intend that all payments or property transfers made by Customer to Company for the installation of the Project shall be non-taxable, either as contributions to capital, or as a refundable advance, in accordance with the Internal Revenue Code ("IRC") and any applicable state income tax laws and shall not be taxable as contributions in aid of construction or otherwise under the IRC and any applicable state income tax laws. For purposes of this Section 5, payments made by Customer to Company shall include a draw by Company on Customer Security or Revised Customer Security pursuant to Section 4.

5.2. Indemnification for the Cost Consequences of Current Tax Liability Imposed Upon Company. Notwithstanding Section 5.1, Customer shall protect, indemnify, and hold harmless Company from the cost consequences of any current tax liability imposed against Company as the result of payments or property transfers made by Customer to Company under this Agreement for the Project, as well as any interest and penalties, other than interest and penalties attributable to any delay caused by Company.

Company shall not include a gross-up for the cost consequences of any current tax liability in the amounts it charges Customer under this Agreement unless (i) Company has determined, in good faith, that the payments or property transfers made by Customer to Company should be reported as income subject to taxation or (ii) any Governmental Authority directs Company to report payments or property as income subject to taxation; provided, however, that Company may require Customer to provide security in an amount calculated in the manner set forth in Section 5.3, in a form reasonably acceptable to Company. Customer shall reimburse Company for such costs on a fully grossed-up basis, in accordance with Section 5.3, within thirty (30) calendar days of receiving

written notification from Company of the amount due, including detail about how the amount was calculated.

5.3. Tax Gross-up Amount. Customer's liability for the cost consequences of any current tax liability under this Section 5 shall be calculated on a fully grossed-up basis. Except as may otherwise be agreed to by the Parties, this means that Customer will pay Company, in addition to the amount paid for the Project, an amount equal to (1) the current taxes imposed on Company ("Current Taxes") on the excess of (a) the gross income realized by Company as a result of payments or property transfers made by Customer to Company under this Agreement (without regard to any payments under this Section 5) (the "Gross Income Amount") over (b) the present value of future tax deductions for depreciation that will be available as a result of such payments or property transfers (the "Present Value Depreciation Amount"), plus (2) an additional amount sufficient to permit Company to receive and retain, after the payment of all Current Taxes, an amount equal to the net amount described in clause (1).

For this purpose, (1) Current Taxes shall be computed based on Company's composite Federal and state tax rates at the time the payments or property transfers are received and Company will be treated as being subject to tax at the highest marginal rates in effect at that time (the "Current Tax Rate"), and (2) the Present Value Depreciation Amount shall be computed by discounting Company's anticipated tax depreciation deductions as a result of such payments or property transfers by Company's current weighted average cost of capital. Thus, the formula for calculating Customer's liability to Company pursuant to this Section 5 can be expressed as follows:

$$(Current\ Tax\ Rate \times (Gross\ Income\ Amount - Present\ Value\ of\ Tax\ Depreciation)) / (1 - Current\ Tax\ Rate).$$

5.4. Contests. In the event any Governmental Authority determines that Company's receipt of payments or property constitutes income that is subject to taxation, Company shall notify Customer, in writing, within thirty (30) calendar days of receiving notification of such determination by a Governmental Authority.

5.5. Refund. In the event that (a) any legislative change or administrative announcement, notice, ruling or other determination makes it reasonably clear to Company in good faith that any amount paid or the value of any property transferred by Customer to Company under the terms of this Agreement is not taxable to Company, (b) any abatement, appeal, protest, or other contest results in a determination that any payments made by Customer to Company are not subject to Federal income tax, or (c) if Company receives a refund from any Governmental Authority for any overpayment of tax attributable to any payment or property transfer by Customer to Company pursuant to this Agreement, Company shall promptly refund to Customer the following:

- (i) any payment made by Customer under this Section 5 for taxes that is attributable to the amount determined to be non-taxable, together with interest thereon;
- (ii) interest on any amounts paid by Customer to Company for such taxes which Company did not submit to the Governmental Authority, calculated in accordance with the methodology set forth in FERC's regulations at 18 C.F.R. § 35.19a(a)(2)(iii) from the date

payment was made by Customer to the date Company refunds such payment to Customer; and

(iii) with respect to any such taxes paid by Company, any refund or credit Company receives or to which it may be entitled from any Governmental Authority, interest (or that portion thereof attributable to the payment described in clause (i), above) owed to Company for such overpayment of taxes (including any reduction in interest otherwise payable by Company to any Governmental Authority resulting from an offset or credit); provided, however, that Company will remit such amount promptly to Customer only after and to the extent that Company has received a tax refund, credit, or offset from any Governmental Authority for any applicable overpayment of income tax related to Company's Project.

The intent of this provision is to leave the Parties, to the extent practicable, in the event that no taxes are due with respect to any payment for the Project hereunder, in the same position they would have been in had no such tax payments been made.

6. PROJECT SCHEDULE. As of the date of this Agreement, the Parties have agreed to the Estimated Schedule and Milestones attached as Exhibit C for the completion of the Project. All Project schedule milestones shall be best estimates of the time required to complete each Party's task at the time the schedule was developed.

7. STANDARD OF WORK. Each Party shall perform all of its obligations under this Agreement in accordance with Applicable Laws and Regulations, Applicable Reliability Standards and Good Utility Practice. To the extent a Party is required to take, or is prevented from or limited in taking, any action by any of the foregoing, such Party shall not be deemed to be in breach of this Agreement for compliance therewith.

8. RECORDS. Company shall keep accurate and complete accounting records in support of all cost billings and claims in accordance with generally accepted accounting principles. Upon request by Customer, Company shall provide accounting records to Customer following completion of the Project.

9. INSPECTION. Customer may, at its discretion and expense, inspect Company's construction work in progress for the Project upon reasonable notice to, and with supervision by, Company. If applicable, Company may, at its discretion and at Customer's expense, inspect Customer's construction work in progress for the Project upon reasonable notice to, and with supervision by, Customer. If applicable, Customer will provide testing results to Company as specified in the applicable technical specifications for the Project.

10. TESTING. Before the new facilities required for the Project are energized, such new facilities shall be tested by Company to ensure their safe and reliable operation in accordance with Good Utility Practice, Applicable Laws and Regulations and Applicable Reliability Standards. If testing indicates that modifications are required, Company shall be responsible for the cost of all such modifications in accordance with Section 4.3 above, and Company may deliver to Customer a Revised Cost Estimate for the Project to reflect such modifications in accordance with Section 4.5.

11. ACCESS. Either Party shall grant the other Party reasonable escorted access to the Project consistent with such access rights as are established in prior agreements between the Parties, provided that each Party provides reasonable notice and complies with the other Party's safety and security rules.

12. RIGHT TO STOP WORK.

12.1. Right to Stop Work; Termination. During the Term, Customer reserves the right, upon thirty (30) days' advance written notice to Company, to require Company to stop all Work on the Project (a "Stop-Work Notice"). If Customer delivers a Stop-Work Notice to Company, this Agreement shall, without further action by either Party (but subject to acceptance by the FERC pursuant to Section 2.2), automatically terminate as of the date of the Stop-Work Notice and Customer shall be liable to Company for the Stop-Work Project Costs or the Enhanced Stop-Work Project Costs (as each such term is defined below).

12.2. Stop-Work Project Costs; Enhanced Stop-Work Project Costs. Upon Company's receipt of a Stop-Work Notice, Company shall determine, in its sole and reasonable discretion, if the Work can be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System.

12.2.1. If Company determines that the Work can be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System: (a) Company shall promptly stop all Work, and (b) Customer shall pay to Company an amount equal to the sum of (x) the costs incurred by Company with respect to the Work as of the date of the Stop-Work Notice, plus (y) interest on the costs described in clause (x) above, as calculated in accordance with the methodology set forth in the FERC's regulations at 18 C.F.R. § 35.19a(a)(2)(iii), in each case, as determined by Company and invoiced to Customer (collectively, the "Stop-Work Project Costs"). Customer shall pay, by wire transfer of immediately available funds to an account specified by Company, such Stop-Work Project Costs within thirty (30) calendar days after receipt of such invoice from Company. If Customer fails to pay the Stop-Work Project Costs within such thirty (30) calendar day period, Company shall be entitled to pursue all rights and remedies available to it at law or in equity, including the right to draw on the Customer Security or the Revised Customer Security, as applicable, in an amount equal to the Stop-Work Project Costs.

12.2.2. If Company determines that the Work cannot be promptly stopped without adversely affecting the safety and reliability of Company's Transmission System: (a) Company shall, as soon as reasonably practical and in accordance with Applicable Laws and Regulations, Applicable Reliability Standards and Good Utility Practice, stop all Work, and (b) Customer shall pay to Company an amount equal to the sum of (x) the costs incurred by Company with respect to the Work as of the date of the Stop-Work Notice, plus (y) the costs incurred by Company after the date of the Stop-Work Notice with respect to all system improvements or upgrades, including Network Upgrades, that Company determines are reasonably necessary to maintain the safety and reliability of Company's Transmission System, plus (z) interest on the costs described in clauses (x) and (y) above, as calculated in accordance with the methodology set forth in the FERC's regulations at 18 C.F.R. § 35.19a(a)(2)(iii), in each case, as determined by Company and invoiced to Customer (collectively, the "Enhanced Stop-Work Project Costs"). Customer shall pay, by wire transfer of immediately available funds to an account specified by Company, such Enhanced Stop-

Work Project Costs within thirty (30) calendar days after receipt of such invoice from Company. If Customer fails to pay the Enhanced Stop-Work Project Costs within such thirty (30) calendar day period, Company shall be entitled to pursue all rights and remedies available to it at law or in equity, including the right to draw on the Customer Security or the Revised Customer Security, as applicable, in an amount equal to the Enhanced Stop-Work Project Costs.

12.2.3. Network Upgrade Cost Refund Matters. The amount of Network Upgrade costs represented in the Stop-Work Project Costs or the Enhanced Stop-Work Project Costs, as applicable, whether paid directly by Customer to Company or by Company having drawn on the Customer Security or the Revised Customer Security, shall be refunded to Customer no later than six (6) calendar months after both of the following having occurred: (a) all applicable state regulatory authorities have approved the inclusion of such Network Upgrade costs in Company's retail rates; and (b) Company has included such Network Upgrade costs in its transmission formula rate under the OATT for a complete Annual Update cycle (including projection and true-up) in accordance with Attachment H-2 to the OATT, without successful challenge by Transmission Customers or other OATT customers resulting in such Network Upgrade costs not being included in Company's transmission formula rate (collectively, the "Stop-Work Refund Conditions"). For the avoidance of doubt, in the event that both Stop-Work Refund Conditions have not been met, no Network Upgrade costs (whether as part of Stop-Work Project Costs or Enhanced Stop-Work Project Costs, as applicable) shall be refunded to Customer.

13. GOVERNING LAW. Enforcement or interpretation of this Agreement shall be in the state courts of the State of Utah, and all Parties hereby submit to the jurisdiction of said courts for the stated purpose. Furthermore, this Agreement shall be governed by and construed in accordance with the laws of the State of Utah.

14. NO PARTNERSHIP. This Agreement shall not be interpreted or construed to create an association, joint venture, agency relationship, or partnership between the Parties or to impose any partnership obligation or partnership liability upon either Party. Neither Party shall have any right, power or authority to enter into any agreement or undertaking for, or act on behalf of, or to act as or be an agent or representative of, or to otherwise bind, the other Party.

15. ASSIGNMENT. Company may at any time assign its rights and delegate its obligations under this Agreement, in whole or in part, including, without limitation, transferring its rights and obligations under this Agreement to any: (i) Affiliate; (ii) successor in interest with respect to the Project; or (iii) corporation or any other business entity in conjunction with a merger, consolidation, or other business reorganization to which Company is a party. Affiliate of Company includes any entity in which Berkshire Hathaway, Inc. owns more than a 5% interest, over which Berkshire Hathaway exercises management control. Should such assignment take place, Company will provide written notice to Customer. Customer shall not assign its rights, nor delegate its obligations, under this agreement without the prior written consent of Company, which shall not be unreasonably withheld, and any attempted assignment, delegation or other transfer in violation of this restriction shall be void.

16. PROVISIONAL REMEDIES. Either Party may seek provisional legal remedies, if in such Party's judgment such action is necessary to avoid irreparable damage or preserve the status quo.

17. ENTIRE CONTRACT. This Agreement constitutes the entire agreement between the Parties with respect to the subject matter hereof and there are no oral or written understandings, representations, or commitments of any kind, express or implied, which are not expressly set forth herein.

18. NOTICES. Any correspondence regarding this Agreement shall be directed to the appropriate party (or parties) as shown below:

Customer: Managing Director, Transmission & Operations  
Utah Associated Municipal Power Systems  
155 North 400 West, Suite 480  
Salt Lake City, UT 84103  
Rachel@uamps.com

Company: Vice President, Transmission Services  
825 NE Multnomah St., Suite 1600  
Portland, OR 97232

19. PAYMENT AND SECURITY.

19.1 Except as otherwise provided in this Agreement, all payments shall be sent to:

US Mail Deliveries: PacifiCorp Transmission  
P.O. Box 2757  
Portland, OR 97208

Other Deliveries: PacifiCorp Transmission  
Attn: Central Cashiers  
825 NE Multnomah St., Suite 550  
Portland, OR 97232

19.2 Customer Security shall be sent to:  
PacifiCorp  
Attn: Credit Manager  
825 NE Multnomah St., Suite 1900  
Portland, OR 97232

20. INDEMNIFICATION. Customer shall indemnify and hold harmless Company, including its officers, employees, contractors and agents (collectively, the “Indemnified Parties”), from and against any and all actual or alleged liability, loss, damage, claims, actions, costs and expenses of any nature, including court costs and attorneys’ fees (individually, a “Loss” and collectively, “Losses”), arising in any way in connection with, or related to Customer’s or the Indemnified Parties’ performance of Work and other obligations under this Agreement, excluding any third-party claims directly attributable to the sole negligence of the Indemnified Parties. Customer’s indemnification obligations set forth herein shall not be limited by workers’ compensation, disability, or employee benefit laws applicable to Customer or any Indemnified Party. At the request of an Indemnified Party, Customer shall defend any action, claim, or suit asserting a Loss

that might be covered by this indemnity. If an Indemnified Party makes such election under the preceding sentence, (a) counsel for Customer who shall conduct the defense of such action, claim, or suit shall be reasonably satisfactory to the Indemnified Party; (b) the Indemnified Party may participate in such defense; and (c) Customer may not settle any such action, claim, or suit without the consent of the Indemnified Party, such consent not to be unreasonably withheld or delayed. Customer shall pay all costs and expenses that may be incurred by any Indemnified Party in enforcing this indemnity and defense agreement, including attorneys' fees actually paid by any Indemnified Party.

21. LIMITATION OF LIABILITY. Except as otherwise expressly provided in this Agreement, each Party's liability to the other Party for any Loss relating to or arising from any act or omission in its performance of this Agreement, shall be limited to the amount of direct damage actually incurred. In no event shall either Party be liable to the other Party for any indirect, special, consequential, or punitive damages, except as specifically authorized by this Agreement.

22. FORCE MAJEURE.

22.2. A Party shall not be subject to any liability or damages for inability to meet its obligations under this Agreement to the extent that such failure shall be due to causes beyond the control of the Party, including, but not limited to the following: (a) the operation and effect of any new or modified rules, regulations, and orders promulgated by FERC, any applicable state public utility commission, or any Governmental Authority, including NERC and WECC (so long as the claiming party has not applied for or assisted in the application for, and has opposed where and to the extent reasonable, such governmental action); (b) restraining order, injunction, or similar decree of any court; and (c) any Force Majeure event.

22.3. "Force Majeure" shall mean any act of God, labor disturbance, act of the public enemy, war, insurrection, riot, fire, storm or flood, explosion, breakage or accident to machinery or equipment, any order, regulation or restriction imposed by governmental, military, or lawfully established civilian authorities, or any other cause beyond a Party's reasonable control. A Force Majeure event does not include acts of negligence or intentional wrongdoing by the Party claiming Force Majeure.

22.4. The Party claiming Force Majeure shall make every reasonable attempt to either mitigate or remedy the cause thereof as diligently and expeditiously as possible. Except for the obligation to pay amounts owed when due, time periods for performance obligations of either Party herein shall be extended for the period during which Force Majeure was in effect.

23. SUCCESSORS. This Agreement will be binding upon the Parties and will inure to the benefit of their respective successors.

24. SEVERABILITY. If any provision or portion of this Agreement shall for any reason be held or adjudged to be invalid or illegal or unenforceable by any court of competent jurisdiction or other Governmental Authority, (a) such portion or provision shall be deemed separate and independent, (b) the Parties shall negotiate in good faith to restore insofar as practicable the benefits to each Party that were affected by such ruling, and (c) the remainder of this Agreement shall remain in full force and effect.



25. WAIVER OF JURY TRIAL. TO THE FULLEST EXTENT PERMITTED BY LAW, EACH OF THE PARTIES HERETO WAIVES ANY RIGHT IT MAY HAVE TO A TRIAL BY JURY IN RESPECT OF LITIGATION DIRECTLY OR INDIRECTLY ARISING OUT OF, UNDER, OR IN CONNECTION WITH THIS AGREEMENT. EACH PARTY FURTHER WAIVES ANY RIGHT TO CONSOLIDATE, OR TO REQUEST THE CONSOLIDATION OF, ANY ACTION IN WHICH A JURY TRIAL HAS BEEN WAIVED WITH ANY OTHER ACTION IN WHICH A JURY TRIAL CANNOT BE OR HAS NOT BEEN WAIVED.

26. MULTIPLE COUNTERPARTS. This Agreement may be executed in two or more counterparts, each of which is deemed an original but all constitute one and the same instrument.

27. CONTRACTORS AND SUBCONTRACTORS. Nothing in this Agreement shall prevent Company or Customer (if applicable) from utilizing the services of any third party contractor or subcontractor as it deems appropriate to perform its obligations under this Agreement; provided, however, that Company and Customer (if applicable) shall require any third party contractor and subcontractor to comply with all applicable terms and conditions of this Agreement in providing such services and each Party shall remain primarily liable to the other Party for the performance of such third party contractor and subcontractor.

28. NO THIRD-PARTY BENEFICIARIES. This Agreement is not intended to and does not create rights, remedies, or benefits of any character whatsoever in favor of any persons, corporations, associations, or entities other than the Parties, and the obligations herein assumed are solely for the use and benefit of the Parties, their successors in interest and where permitted, their assigns.

29. SURVIVAL. All payment obligations and liabilities incurred before the termination or expiration of this Agreement will survive its termination or expiration.

30. MODIFICATIONS OR AMENDMENTS. Except as set forth in Section 4.5.2, no modification or amendment of any provision of this Agreement shall be effective unless set forth in a written document signed by an authorized representative of each Party. All modifications or amendments to this Agreement, if originally filed at FERC, will be filed by Company as an amended and restated agreement.

31. RECITALS. The above stated recitals are incorporated into and made part of this Agreement by this reference to the same extent as if these recitals were set forth in full at this point.

32. WAIVER. Waiver of any right, privilege, claim, obligation, condition, or default shall be in writing and signed by the waiving Party. No waiver by a Party of any breach of this Agreement shall be a waiver of any preceding or succeeding breach, and no waiver by a Party of any right under this Agreement shall be construed as a waiver of any other right.

33. DISPUTE RESOLUTION.

33.1. Submission. In the event either Party has a dispute, or asserts a claim, that arises out of or in connection with this Agreement, such Party shall provide the other Party with written notice of the dispute or claim (a “Notice of Dispute”). Such dispute or claim shall be referred to a designated senior representative of each Party for resolution on an informal basis as promptly as

practicable after receipt of the Notice of Dispute by the other Party. In the event the designated representatives are unable to resolve the claim or dispute through unassisted or assisted negotiations within thirty (30) calendar days of the other Party's receipt of the Notice of Dispute, such claim or dispute may, upon mutual agreement of the Parties, be submitted to arbitration and resolved in accordance with the arbitration procedures set forth below. In the event the Parties do not agree to submit such claim or dispute to arbitration, each Party may exercise whatever rights and remedies it may have at law or in equity.

33.2. Arbitration Procedures. Any arbitration initiated under these procedures shall be conducted before a single neutral arbitrator appointed by the Parties. If the Parties fail to agree upon a single arbitrator within ten (10) calendar days of the submission of the dispute to arbitration, each Party shall choose one arbitrator who shall sit on a three-member arbitration panel. The two arbitrators so chosen shall within twenty (20) calendar days select a third arbitrator to chair the arbitration panel. In either case, the arbitrators shall be knowledgeable in electric utility matters, including electric transmission and bulk power issues, and shall not have any current or past substantial business or financial relationships with any party to the arbitration (except prior arbitration). The arbitrator(s) shall provide each of the Parties an opportunity to be heard and, except as otherwise provided herein, shall conduct the arbitration in accordance with the Commercial Arbitration Rules of the American Arbitration Association.

33.3. Arbitration Decisions. Unless otherwise agreed in writing by the Parties, the arbitrator(s) shall render a decision within ninety (90) calendar days of appointment and shall notify the Parties in writing of such decision and the reasons therefore. The arbitrator(s) shall be authorized only to interpret and apply the provisions of this Agreement and shall have no power to modify or change any provision of this Agreement in any manner. The decision of the arbitrator(s) shall be final and binding upon the Parties (absent manifest error), and judgment on the award may be entered in any court having jurisdiction. The decision of the arbitrator(s) may be appealed solely on the grounds that the conduct of the arbitrator(s), or the decision itself, violated the standards set forth in the Federal Arbitration Act or the Administrative Dispute Resolution Act. The final decision of the arbitrator must also be filed with FERC if it affects jurisdictional rates, terms, and conditions of service.

33.4. Costs. Each Party shall be responsible for its own costs incurred during the arbitration process and for the following costs, if applicable: (a) the cost of the arbitrator chosen by the Party to sit on the three member panel and one half of the cost of the third arbitrator chosen; or (b) one-half the cost of the single arbitrator jointly chosen by the Parties.

[Signature page follows.]

IN WITNESS WHEREOF, the Parties hereto have entered into this Agreement effective as of the day and year first herein above written.

PACIFICORP

**Rick Vail**

Digitally signed by Rick  
Vail  
Date: 2025.09.17  
05:35:02 -07'00'

Signature

Rick Vail

Printed Name of Signor

VP, Transmission

Title of Signor

9/17/2025

Date

UTAH ASSOCIATED MUNICIPAL  
POWER SYSTEMS

**Rachel Stanford**

Digitally signed by Rachel  
Stanford  
Date: 2025-09-16 15:52-06:00

Signature

Rachel Stanford

Printed Name of Signor

Managing Director, Transmission & Operations

Title of Signor

Date

**Exhibit A**  
**Estimated Network Upgrade Costs**

	<b>Network Upgrade Costs</b>
Project Management	\$4,700.00
Protection & Controls	\$76,690.00
Other Costs	\$17,900.00
<b>Grand Total</b>	<b>\$99,290.00</b>

**Exhibit B**  
**Estimated Scope of Work**

All work to be completed by Company, unless explicitly stated otherwise.

Modify the Pintura Local Area Protection Scheme (LAPS) to include the breaker status for 230 kV circuit breakers at the Fremont Solar (GI Q0634) POI 230 kV ring bus to monitor the status of the Sigurd-Parowan-West Cedar 230 kV line. Control cable will be installed at the Fremont Solar (GI Q0634) POI substation.

**Exhibit C**  
**Estimated Schedule and Milestones**

The estimated schedule and milestones are driven by the below timeframes which may be adjusted through the course of the Project. If there is a delay in any of the below activities, there will be, at a minimum, a day-for-day slip in the entire schedule. Any delays in the Project have the potential to affect the entire schedule.

<b>Milestone</b>	<b>Estimated Date</b>
Construction Agreement Executed	October 3, 2025
Transmission Provider Engineering and Procurement Commences	March 2, 2026
Engineering Detailed Design Complete	January 15, 2027
Contingent Facilities Complete	November 5, 2027
Transmission Provider RAS & LAPS Updates Complete	November 12, 2027
Commissioning Activities Complete	December 3, 2027
Transmission Service Commences	December 10, 2027